

ENVIRONMENTAL MANAGEMENT PROGRAMME

(EMPr)

for the

management of activities relating to the protection of the natural environment during the construction- and maintenance phases relating to the

DARLING BRUG & WAGENBOOMSRIVIER IRRIGATION BOARDS:

PROPOSED WATER DISTRIBUTION STRUCTURE AND PIPELINE IN THE SNELRIVER/ WAABOOMSRIVIER



MAY 2019

Compiled by: **EnviroAfrica cc**

INDEPENDENCE & CONDITIONS

EnviroAfrica is an independent consulting firm that has no interest in the proposed activity other than fair remuneration for services rendered. Remuneration for services is not linked to approval by decision making authorities and EnviroAfrica has no interest in secondary or downstream development as a result of this project. There are no circumstances that compromise the objectivity of this EMP. The findings, results, observations and recommendations given here are based on the author's best scientific and professional knowledge and available information. EnviroAfrica reserves the right to modify aspects of this report, including the recommendations if new information becomes available which may have a significant impact on the findings of this report.

RELEVANT QUALIFICATIONS & EXPERIENCE OF THE EAP

This report was prepared by Inge Erasmus who has a BA Honours in Geography and Environmental Studies from Stellenbosch University. Before completing her honours degree Inge gained practical experience as a junior environmental consultant at Hatch Goba in Johannesburg from 2014 until 2015. Inge acted as an environmental control officer on a variety of projects in the Northern Cape, conducting environmental compliance audits, as well as being part of a project team working on a major resettlement project for Kumba Iron ore. Inge joined Enviro Africa in February 2017, generally performing duties as an environmental assessment practitioner with regards to NEMA EIA applications.

The whole process and report was supervised by Bernard De Witt who has more than 10 years' experience in environmental management and environmental impact assessments.

Please refer to Appendix 19 for EAP CVs.

TABLE OF CONTENTS

| | |
|--|-----------|
| 1. INTRODUCTION | 1 |
| 1.1 TERMS OF REFERENCE | 1 |
| 1.2 PURPOSE OF THE EMP | 2 |
| 1.3 SCOPE..... | 2 |
| 2. DEFINITIONS AND ABBREVIATIONS: | 3 |
| 2.1 DEFINITIONS..... | 3 |
| 2.2 ABBREVIATIONS | 5 |
| 3. PROJECT LOCATION & DESCRIPTION | 6 |
| 3.1 PROPOSED PROJECT:..... | 6 |
| 3.2 SITE DESCRIPTION: | 11 |
| 4. APPLICABLE LEGISLATION | 14 |
| 5. SITE SPECIFIC ENVIRONMENTAL CONCERNS | 16 |
| 5.1 CRITICAL BIODIVERSITY AREAS | 16 |
| 5.2 VEGETATION ENCOUNTERED | 17 |
| 5.3 PROTECTED PLANT SPECIES..... | 23 |
| 5.4 RIVERS & WETLAND FEATURES | 23 |
| 5.5 HERITAGE ASSESSMENT | 27 |
| 6. RECOMMENDATIONS | 28 |
| 6.1 RECOMMENDATIONS ON IMPACT MINIMISATION | 28 |
| 6.1.1 Botanical | 28 |
| 6.1.2 Freshwater | 29 |
| 6.1.3 Heritage | 30 |
| 6.2 ENVIRONMENTAL AUTHORIZATION | 30 |
| 7. CONSTRUCTION PHASE EMP | 31 |
| 7.1 STRUCTURE AND RESPONSIBILITY | 31 |
| 7.1.1 The client / applicant / owner | 31 |
| 7.1.2 The Construction Supervisor | 31 |
| 7.1.3 The contractor..... | 31 |
| 7.1.4 The Environmental Control Officer (ECO)..... | 32 |
| 7.1.5 Health & safety officer: | 33 |
| 7.2 COMMENCEMENT OF WORKS | 34 |
| 7.3 ISSUES OF CONCERN | 34 |
| 7.4 SITE SPECIFIC ARRANGEMENTS & CONSTRUCTION PROCEDURES | 35 |
| 7.4.1 On-site start-up meeting..... | 35 |
| 7.4.2 Start-up meeting participants..... | 35 |
| 7.5 ENVIRONMENTAL AWARENESS TRAINING..... | 36 |
| 7.5.1 Environmental awareness course | 36 |

| | | |
|-----------|--|-----------|
| 7.5.2 | <i>Specific training</i> | 36 |
| 7.6 | MEHTOD STATEMENTS | 36 |
| 7.6.1 | <i>Additional method statements</i> | 38 |
| 7.7 | NON-COMPLIANCE | 38 |
| 7.7.1 | <i>Corrective action instruction</i> | 38 |
| 7.7.2 | <i>Written warning</i> | 38 |
| 7.7.3 | <i>Penalty fines</i> | 38 |
| 7.7.4 | <i>Stop works</i> | 39 |
| 7.8 | CHANGES TO EMP | 39 |
| 7.9 | RECORD KEEPING | 39 |
| 7.10 | STANDARD MANAGEMENT PROCEDURES | 39 |
| 7.11 | EMERGENCY PREPAREDNESS & RESPONCE..... | 55 |
| 7.11.1 | <i>Accidental fires</i> | 55 |
| 7.11.2 | <i>Hydrocarbon spills</i> | 56 |
| 7.11.3 | <i>Concrete/cement spillages</i> | 56 |
| 8. | OPERATIONAL EMP (OEMP) | 56 |
| 8.1 | TRAFFIC ACCESS ROUTES & HAUL ROADS | 57 |
| 8.2 | ENERGY MANAGEMENT | 57 |
| 8.3 | WATER MANAGEMENT | 57 |
| 8.4 | EROSION & SEDIMENT CONTROL | 58 |
| 8.5 | WASTEWATER MONITORING PROGRAM | 58 |
| 8.6 | WASTE & POLLUTION MANAGEMENT | 58 |
| 8.6.1 | <i>Recycling</i> | 59 |
| 8.6.2 | <i>Pollution management</i> | 59 |
| 8.7 | SEWERAGE MANAGEMENT | 59 |
| 8.8 | FIRE MANAGEMENT | 59 |
| 8.9 | MINIMISE DUST AND AIR EMISSIONS..... | 59 |
| 8.10 | MANAGEMENT OF NATURAL AREAS AND GARDENS..... | 60 |
| 8.11 | EMERGENCY PREPAREDNESS AND RESPONSE..... | 60 |
| 8.11.1 | <i>Accidental fires</i> | 60 |
| 8.11.2 | <i>Hydrocarbon spills</i> | 60 |
| 9. | DECOMMISSIONING EMP (DEMP) | 61 |

LIST OF APPENDIXES

APPENDIX 1: DECLARATION OF UNDERSTANDING

APPENDIX 2: START-UP REPORT

APPENDIX 3: ENVIRONMENTAL EDUCATION

APPENDIX 4: BASIC RULES OF CONDUCT

APPENDIX 5: PENALTIES FOR NON-COMPLIANCE

APPENDIX 6: INFO ON METHOD STATEMENTS

APPENDIX 7: EXAMPLE OF METHOD STATEMENT

APPENDIX 8: CONTRACTOR ENVIRONMENTAL CHECKLIST

APPENDIX 9: ECO/ESO REPORT/CHECKLIST

APPENDIX 10: ENVIRONMENTAL INCIDENT REPORT FORMAT

APPENDIX 11: ENVIRONMENTAL COMPLAINTS REGISTER

APPENDIX 12: METHOD STATEMENT REGISTER

APPENDIX 13: MAPS

APPENDIX 14: DRAWINGS

APPENDIX 15: SITE PHOTOS

APPENDIX 16: SPECIALIST STUDIES

APPENDIX 17: PROOF OF COMPLIANCE

APPENDIX 18: RIVER REHABILITATION & MAINTENANCE MANAGEMENT PLAN

APPENDIX 19: OTHER

1. INTRODUCTION

The main purpose of this Environmental Management Plan or Programme (EMP) is to prevent avoidable damage and/or minimise or mitigate unavoidable environmental damage associated with any construction, maintenance, or demolition work where there is a risk of environmental damage and to enhance positive benefits of the project.

The EMP forms part of the contractual obligations to which all contractors/employees involved in construction, maintenance, or demolition work must be committed. It serves as a guideline and baseline information document for the construction and operational of the proposed project and aims to comply with Section 24N of the National Environmental Management Act (Act no 107 of 1998) also known as NEMA, as well as the Environmental Impact Assessment Regulations Notice No R 982 and any additional specific information requested by any State Department, including the Department of Environmental Affairs and Development Planning (D:EA&DP) for specific projects.

This EMP:

- identifies project activities that could cause environmental damage (risks) and provides a summary of actions required;
- identifies persons responsible for ensuring compliance with the EMP and provides their contact information;
- provides standard procedures to avoid and/or minimise the identified negative environmental impacts and to enhance the positive impact of the project on the environment;
- provides site and project specific rules and actions required, including a site plan/s showing:
 - areas where construction, maintenance, or demolition work may be carried out;
 - areas where any material or waste may be stored;
 - allowed access routes, parking and turning areas for construction or construction related vehicles;
- forms a written record of procedures, responsibilities, requirements and rules for Contractor/s, their staff and any other person who must comply with the EMP;
- provides a monitoring and auditing programme to track and record compliance and identify and respond to any potential or actual negative environmental impacts; and
- provides a monitoring programme to record any mitigation measures that are implemented;

The EMP is partly prescriptive (identifying specific people or organisations to undertake specific tasks, in order to ensure that impacts on the environment are minimised), but it is also an open-ended document in that information gained during the construction activities and/or monitoring of procedures on site could lead to changes in the EMP.

1.1 TERMS OF REFERENCE

EnviroAfrica (Pty) Ltd was appointed as the independent Environmental Assessment Practitioner (EAP) to draft the EMP. In terms of the special conditions of the contract (specifications) the EMP must include the following:

- Details of the EAP (Refer to Page ii of this document)
- Purpose of the EMP (Refer Par. 1.2)
- Legal requirements (Refer Par. 4 & 6.1)
- Management of possible impacts (Refer Par. 5-7)
- Institutional arrangements (Refer Par. 7.1)
- EMP operational & implementation procedures (Refer Par 5-9)
- Conclusion (Refer Par. 6)

- Annexures (Refer to Appendices)

1.2 PURPOSE OF THE EMP

The purpose of this Environmental Management Plan or Programme (EMP) is to give direction and guidance to all responsible parties, and binds all contractors, sub-contractors and other persons working on the site to adhere to the terms and conditions of the EMP during the construction and operational phase of the project. Any additional Site Specific conditions decided and agreed upon during the “On Site Start-Up Meeting” shall be included and will become a part of the EMP.

The overall aim of the EMP is to prevent avoidable damage and/or minimise or mitigate unavoidable environmental damage associated with the construction, and to a lesser degree the operational, phases of the proposed project.

The EMP forms part of the contractual obligations to which all contractors/employees involved in construction, maintenance, or demolition work must be committed. It serves as a guideline and baseline information document for the construction, operational and decommissioning phases of the proposed project and aims to comply with Section 24N of the National Environmental Management Act (Act no 107 of 1998) also known as NEMA, as well as the Environmental Impact Assessment (EIA) Regulations and any additional specific information requested by any State Department, including the Department of Environmental Affairs (DEA) for specific projects.

This EMP:

- identifies project activities that could cause environmental damage (risks) and provides a summary of actions required;
- identifies persons responsible for ensuring compliance with the EMP;
- provides standard procedures to avoid and/or minimise the identified negative environmental impacts and to enhance the positive impact of the project on the environment;
- provides site and project specific rules and actions required, through the start-up report;
- forms a written record of procedures, responsibilities, requirements and rules for Contractor(s), their staff and any other person who must comply with the EMP;
- provides for monitoring of compliance and record keeping.

The EMP is partly prescriptive (identifying specific people or organisations to undertake specific tasks, in order to ensure that impacts on the environment are minimised), but it is also an open-ended document in that information gained during the construction activities and/or monitoring of procedures on site could lead to changes in the EMP.

1.3 SCOPE

This EMP addresses the construction- and operational phases and all activities associated with this project. Compliance to the EMP shall be monitored by an independent Environmental Control Officer (ECO) who will visit the site on a regular basis during the construction phase (at least twice monthly).

The Client or the Construction Engineer or Project Manager, on behalf of the Client, will be responsible to ensure the implementation of the requirements of this EMP by all contractors and sub-contractors.

2. DEFINITIONS AND ABBREVIATIONS:

2.1 DEFINITIONS

Applicant: the person or responsible person from an organization who applied for the proposed activity described in the ROD.

Audit (Site Completion): environmental evaluation (audit) of compliance of the construction phase to the conditions of the EMP.

Bund: enclosure under / around a storage facility to contain spillage.

Batch plant: a concrete or plaster mixing facility and associated equipment and materials.

Construction: means the construction period of the project during which the actual works are carried out, deemed to include site establishment, site preparation, the works, maintenance period and decommissioning and is defined as from commencement of site establishment until site handover (practical completion).

Construction site: means the area influenced and affected by the construction activities or under the control of the Contractor often referred to as “the Site”.

Construction Supervisor: The person responsible (appointed by the owner) to ensure that the construction is carried out to completion on time, within budget and that the Contractor fulfils his obligations in terms of the EMP.

Contaminated water: means water contaminated by the Contractor's activities, *e.g.* concrete water and runoff from plant/ personnel wash areas.

Contractor: the principal persons / company and all other sub-contractors involved in the construction of the project.

Contractor's camp: means the designated and suitably demarcated areas on the Site within which all site offices and staff facilities are situated and within which equipment will be stored, for instance, borrow areas, batching plant, crusher plant, sand washing plant, workshop, offices, rest areas, ablution areas, etc., whichever is applicable.

Declaration of understanding: Form that is signed by all contractors involved in the construction works of their understanding and acceptance of the EMP and site-specific additions to the EMP.

Development site: boundary and extent of development works and infrastructure.

Environment: means the surroundings within which humans exist and that are made up of:

- the land, water and atmosphere of the earth;
- micro-organisms, plant and animal life;
- any part of the combination of the above two bullets and the interrelationships between them;
- the physical, chemical, aesthetic and cultural properties and conditions of the foregoing that influence human health and well-being

Environmental Aspect: Any element of any construction activity, product or services that can interact with the environment.

Environmental Audit Report: report done by the ECO and submitted by the Applicant to the satisfaction of the Chief Directorate Environmental Affairs, within six months after construction has been completed and also after the site(s) has been rehabilitated.

Environmental Control Officer: The ECO must be independent and suitably qualified (a diploma or degree in environmental management with at least 5 or more years of environmental site management experience) and must have a sound knowledge of the environment in which the activity will take place.

Environmental Completion Statement: A report by the ECO to the relevant authorities stating completion of the project and compliance with the EMP and its conditions.

Environmental Impact: Any change to the environment, whether adverse or beneficial, wholly or partially resulting from any construction activity, product or services.

Method statement: A statement by the Contractor, describing the scope of intended construction works step-by-step, in order for the ECO and Construction Supervisor to understand the Contractor's intentions and be able to comment on, so that they could assist with devising mitigating measures should it be necessary to avoid environmental impact.

No-Go Area(s): An area of such (environmental/aesthetical) importance that no person or activity are allowed within a designated boundary surrounding this area.

Owner: The owner, or dedicated person, responsible for the management of the property on which the proposed activity (in terms of the EA) will be performed.

Stop Works Order: An order which can be issued either by the ECO or Construction Supervisor to the Contractor (or any sub-contractor) if serious environmental damage is about to happen or is happening as a result of construction activities. On receiving such an order the Contractor must immediately stop all activities (or planned activities) relevant to the specific issue until an environmentally friendly resolution has been approved by the ECO.

Site meetings: Periodic (weekly or monthly) meetings between the ECO, Construction Supervisor and Contractor to discuss construction activities that relate to the environment or any other environmental issues that might arise.

Works: The works to be executed in accordance with a contract.

On-site start-up meeting: a start-up meeting held on site, before any construction has begun to discuss EMP and determine site specific additions that will be included as the basis for the EMP.

Potentially hazardous substance: is a substance, which, in the reasonable opinion of the Engineer, can have a deleterious (detrimental) effect on the environment.

Precautionary principle: means the basic principle, that when in doubt or having insufficient or unreliable information on which to base a decision, to then undertake actions that will have minimum risk.

Reasonable: means unless the context indicates otherwise, reasonable in the opinion of the Engineer/Project Leader after he has consulted with a person, not an employee of the client, suitably experienced in "environmental implementation plans" and "environmental management plans", both as defined in the Environmental Management Act (Act No 107, 1998).

Solid waste: means all solid waste, including construction debris, chemical waste, excess cement/concrete, wrapping materials, timber, tins and cans, drums, wire, nails, food and domestic waste (e.g. plastic packets and wrappers).

2.2 ABBREVIATIONS

| | |
|---------|--|
| CARA | Conservation of Agricultural Resources Act no. 43 of 1983 |
| DEA | Department Environmental Affairs |
| DENC | Department of Environmental and Nature Conservation |
| DTEC | Department of Tourism, Environment And Conservation [Northern Cape Province] |
| EA | Environmental Authorization (Record Of Decision) issued by relevant authority for the authorisation to commence construction under certain environmental compliances |
| EAP | Environmental Assessment Practitioner |
| ECO | Environmental Control Officer - Must be a suitably qualified independent environmental consultant appointed to ensure compliance to the EMP |
| EIA | Environmental Impact Assessment |
| EMP | Environmental Management Plan or Programme |
| ER | Engineers representative or Main contractors representative |
| ESO | Environmental Site Officer - . Must be a person with adequate environmental knowledge to understand and implement the EMP by conducting onsite inspections determined by the ECO and the client. |
| MSDS | Material Safety Data Sheet(s) |
| NCNCA | Northern Cape Nature Conservation Act 9 of 2009. |
| NEMA | National Environmental Management Act no. 107 of 1998. |
| NEM:AQA | National Environmental Management: Air Quality Act 39 of 2004. |
| NEM:BA | National Environmental Management: Biodiversity Act 10 of 2004. |
| NEM:PAA | National Environmental Management: Protected Areas Act 57 of 2003 |
| NEM:WA | National Environmental Management: Waste Act 59 of 2008. |
| NFA | National Forest Act 84 of 1998. |
| NHRA | National Heritage Resources Act 25 of 1999. |
| NVFFA | National Veld and Forest Fire Act 101 of 1998. |
| NWA | National Water Act 36 of 1998 |
| OSSM | On-site Start-up Meeting |
| ROD | Record of Decision |
| SAHRA | South African Heritage Resources Agency |

3. PROJECT LOCATION & DESCRIPTION

3.1 PROPOSED PROJECT:

Agriculture is the backbone of the Cape Winelands District economy. The Agriculture sector contributes to 24% of the formal employment opportunities which makes the sector essential to the livelihoods of the local residents. The proposed development of the water division structure with associated pipeline and rehabilitation of the existing canal will allow for the better utilisation and distribution of listed water to rightful water users for the agricultural purposes. Water has become a scarce resource in the Western Cape. The efficient use of listed water for irrigation leads to economic gains for the country.

Darlingbrug and Wagenboomsrivier Irrigation Boards is the applicant.

The project involves the investigation of the impact of a distribution structure according to and in line with a Supreme Court Ruling (dated 22 February 2017) (**Appendix 17**), to distribute listed water from the Snel river to Darlingbrug and Wagenboomsrivier Irrigation Boards. The supreme court ruling was made in response to illegal water abstractions occurring between the proposed new weir and water division structure and the existing weir, resulting in the irrigation boards receiving significantly less water than their lawful abstraction rights allow for. Because there is currently no regulation of the water flowing down the river, the water gets taken by other water users in the area. As such the court ordered in the ruling that water could be abstracted further upstream from the existing weir and piped down to the existing weir, before it get split between the two irrigation boards (according to a 60/40 ratio).

The proposed development consists of four main proponents:

1. The construction of a Water Structure consisting of a new weir & water division chamber and associated pipelines;
2. Proposed new pipeline approximately 2,7km & 0,35m Ø
3. Proposed new pipeline river crossing structure
4. Proposed rehabilitation of existing weir

1. Water Structure Alternative 1: new weir & water division chamber & pipelines:

According to the Supreme Court Ruling, the water within the river will be split according to an 80/20 ratio within a proposed new division chamber, some 2,6km upstream of the existing weir (to be rehabilitated).

Initially, two strategies were investigated (Water Structure Alternative 1 – preferred alternative and Water Structure Alternative 2 – not preferred, Appendix B of the BAR). After discussion with BGCMA it was decided that Water Structure Alternative 1 would be the reasonable and feasible alternative, as it would have a much smaller footprint on the receiving environment. Water Structure Alternative 2 – not preferred alternative is discussed in Section E of the report for alternatives investigated

Water Structure Alternative 1 (Preferred Alternative) is referred to as the “Buitebedding Struktuur” or Structure 2 in Sarel Bester Ingenieurs Exploration Document (**Appendix 16**). Please refer to Layout Drawing **1724-08** for the proposed design of Alternative 1 in **Appendix 14B1.1. & 14B1.1.1**. Coordinates of the proposed weir and division chamber is: 33°29’55.20”S 19°16’48.17”E. The weir will fall on Portion 2 & 6 of the Farm Vredehoek 602 and the division chamber and pipelines will fall on Portion 2 of the Farm Vredehoek 602.

Water Structure Alternative 1 will consist of the following:

Please refer to Figure 1 below.

- **A new weir** within the upper reaches of the river including a concrete slab and apron to catch water with the river during the low flow season. This weir will be designed to allow water to overtop the weir during high flows. The weir will have a maximum total height of $\pm 2\text{m}$, a length of $\pm 5\text{m}$ and a top width of $\pm 300\text{mm}$. It will be based on a foundation of $\pm 9\text{m}$ wide and 800mm deep and will be equipped with a downstream flush valve. The weir will be connected to the division chamber via a $\pm 10\text{m}$ long $\pm \varnothing 900\text{mm}$ uPVC pipe to allow water to flow into the division chamber.
- **A diversion chamber** ($\pm 10\text{m} \times 4,2\text{m}$) and **associated pipelines** on the banks of the river into which water will be abstracted via the weir. The division chamber will divert water according to the following:
 - 17,5% of the Mean Annual Run-off (MAR), to maintain the ecological reserve
 - Of the remaining 82,5%, a 80/20 ration will be implemented. 80% of the remaining water will be abstracted via the new proposed 350mm pipeline (discussed below) and 20% will be abstracted via the existing piped Vredehoek system to other lawful users (Arbeidsvreugd Trust and Vredehoek Trust).
 - The 17,5% Ecological Reserve will be diverted back into the river via a pipe and water division chamber. Reserve water to be directed back to the main stream with a 15m long, 0,5m deep and 2m wide concrete or gabion channel structure.




Figure 1: 3D drawing of Water Structure Alt 1: new weir, water diversion chamber & pipelines

Water Structure Alternative 1 permanent footprint: $\pm 24\text{m} \times 18\text{m} = 430\text{m}^2$

Water Structure Alternative 1 temporary construction area:

A temporary construction area of about 4m around the proposed Water Structure should be catered for the movement of a construction vehicles and for the stockpiling of material.

During construction the total area to be cleared will be 558m² of which 128m² will be rehabilitated to its natural state.

2. Proposed Pipeline:

A new pipeline is proposed which will connect to the proposed division chamber outside the river (Alternative 1), and will carry the 80% listed water allocated to Darlingbrug and Wagenboom irrigation boards along the banks of the Waboomsriver, on established farm roads. The pipeline will be approximately 2,7km long with a diameter of 350mm. Two different pipeline routes were investigated and after discussions with the various landowners on which the pipeline will have to be established, Pipeline route 1 was agreed upon as well as determined to have a smaller impact on the receiving environment. (Please refer to **Appendix 14B1.2 & 14B2.2** for a map of the proposed pipeline routes).

Pipeline Route 1 Alternative 1 (Preferred Alternative):

Please refer to **Appendix 14B1 & B.1.2 (figure 1 & 2) & 14B1.2.1** for the proposed layout for Pipeline 1 and **Appendix B3.1** on the CD for the kmz file indicating the preferred pipeline route 1.

Pipeline route 1 (preferred route) will connect to the division chamber outside the river bed at point 33°29'55.20"S 19°16'48.17"E on Portion 2 of Farm Vredehoek 602 where it will follow existing farm roads on the northern banks of the river for approximately 1km towards the property border.

The pipeline will continue on existing farm roads on the northern banks of the river on the Remaining Extent of Farm Vredehoek 602 for approximately 500m from where it is proposed the pipeline will cross the river via a structure.

It is proposed that the pipeline will go over the river at two points via four anchors as the Waboomsriver splits and has a little non-perennial side stream. The concrete anchor blocks will be built close to the river banks to receive a steel bridge to carry the pipeline over. The pipeline will cross the river from Anchor 1 to Anchor 2 for ±15m on RE Farm Vredehoek 602 (river crossing 1), from Anchor 2 to Anchor 3 for another ±15m on RE Farm Vredehoek 602 (which is not a river crossing), and then from Anchor 3 to Anchor 4 for ±5m on the southern banks of the river on Portion 5 of Farm Pietersvlei 196 (River crossing 2). Please refer to River Crossing Section below for a detailed explanation of the proposed river crossings and **Appendix 14B3** for the layout plans.

From Anchor 4 the pipeline will continue on existing farm roads on the southern banks of the river for another ±36m on Portion 5 of Farm Pietersvlei 196 where it will cross the property boundary to Remaining extent of Farm 706 for ±105m. The pipeline will continue on Portion 9 Farm Pietersvlei 196 for approximately 860m on existing farm roads along the southern banks of the river.

Please note: As per recommendations by the biodiversity specialist it is recommended that the last 205m of the proposed pipeline route (Route 1 Alternative 1) be adjusted. As per **Appendix 14B1.2 Figure 1** is proposed that the last 205m of pipeline route 1 alternative 1 go through a Poplar bush (*Populus cf. alba*) in order to follow the stream more closely. The specialist is of the opinion that this is not recommended. Even though the bush is dominated by Poplar trees, there is still some indigenous vegetation in between the poplar trees which can be used as a basis for transforming the riparian vegetation back to more natural vegetation. Going through the bush also increases the risk of future erosion, which may result in costly erosion control measures. It is recommended that the green line option is followed around this bush (as per **Appendix 14B1.2 Figure 2**) back to the river.

The pipeline will stop under an existing bridge on Farm Onverwacht 918. It is proposed that the pipeline be constructed as far as possible on farm roads, it will then be placed closer to the river banks with a sharp turn into the river. To reduce possible erosion it is proposed that a head wall and stilling basin be constructed with stone baskets (gabions) from the natural river stones.

Water will then flow in the river towards an existing weir and division canal (33°30'35.87"S19°15'23.71"E) which will divide the water further according to the designated 40/60 ratio for the Darling Brug and Wagenboomsrivier irrigation boards respectively.

Pipeline Route 1 Alt1 permanent footprint:

The proposed pipeline will be approximately 2,7km long (27000m) with a diameter of 0,35m.

Permanent pipeline footprint = 27000m x 1m = ±27000m²

Pipeline Alt 1 temporary construction area:

The pipeline will be laid in a trench of about 1m wide. Additionally a construction area should be available for the stockpiling of excavated spoil and for construction vehicles to move around. A construction area of 6-8m should be catered for along the pipeline.

The total construction area for the proposed pipeline would thus be: 8m x 27000m = ±216 000m².

The pipeline be constructed on existing farm roads, no natural vegetation will be lost. Construction area must be rehabilitated.

3. Pipeline River Crossing Structure:

River Crossing Structure Alternative 1 (Preferred)

Please refer **Appendix 14B1.3** for the layout plan of the river crossing, **Appendix 14B1.3.1** for the conceptual design for the steel piped bridge for the river crossing; **Appendix B3.2** on the CD for a kmz file indicating the position of the proposed river crossing. Please also refer to the River Rehabilitation and Maintenance Management Plan RRMMP, **Appendix 18**, where the specialist recommends the pipeline cross the river over a steel piped bridge anchored on the banks of the river.

It is proposed that new structure be constructed over which the proposed pipeline will cross over the river. Pipeline route 1 Alternative 1 is still the preferred route. It is proposed that the pipeline would go over the river at two points via four proposed Anchors (as the Waboomsriver splits and has a little non-perennial side stream).

It is proposed that the pipeline will go over the river at two points via four anchors. The concrete anchor blocks will be built close to the river banks to receive a steel piped bridge (as per the RRMMP Appendix 18) to carry the pipeline over. The pipeline will cross the river from Anchor 1 to Anchor 2 for ±15m on RE Farm Vredehoek 602 (river crossing 1), from Anchor 2 to Anchor 3 for another ±15m on RE Farm Vredehoek 602 (which is not a river crossing), and then from Anchor 3 to Anchor 4 for ±5m on the southern banks of the river on Portion 5 of Farm Pietersvlei 196 (River crossing 2).

| Proposed structure | Coordinates | Relevant Property |
|--------------------|-------------------------------|-----------------------|
| Anchor 1 | 33°30'20.39"S 19°16'1.42"E | RE Farm Vredehoek 602 |

| | | |
|----------|-------------------------------|-----------------------------------|
| Anchor 2 | 33°30'20.89"S 19°16'2.13"E | RE Farm Vredehoek 602 |
| Anchor 3 | 33°30'21.12"S 19°16'2.20"E | RE Farm Vredehoek 602 |
| Anchor 4 | 33°30'21.52"S 19°16'2.09"E | Portion 5 of Farm Pietersvlei 196 |

Pipeline river crossing Alt 1 permanent footprint:

All four anchors will each have a footprint of $1\text{m} \times 1\text{m} \times 1\text{m} = \pm 1\text{m}^2$ or 1m^3

To be safe a 1m permanent footprint is added to each side of the concrete anchors. This will give a total permanent footprint of $2\text{m} \times 2\text{m} = \pm 4\text{m}^2$ for one anchor.

This will give a total permanent footprint of $\pm 16\text{m}^2$ for the anchor structure 1,2,3 & 4.

Pipeline river crossing Alt 1 temporary construction area:

The area to be cleared for the construction of each anchor structure is proposed to be $6\text{m} \times 4\text{m} = \pm 24\text{m}^2$. The total area to be cleared for the construction of anchor structure 1,2,3, & 4 will thus be $\pm 96\text{m}^2$ of which $\pm 80\text{m}^2$ will be rehabilitated to its natural state.

4. Rehabilitation of existing weir:

Please refer to **Appendix 13A** for locality of the existing weir and canal; **Appendix 14B3.1** for a kmz file indicating showing the site; **Appendix 15** for the site photographs.

It is proposed that the weir division canal which divides the listed water 40/60 for the irrigation boards be rehabilitated as it was damaged.

The canal falls partially within the river ($\pm 17\text{m}$) and partially outside the river ($\pm 25\text{m}$). The canal is estimated to have a width of $\pm 1\text{m}$ and the depth varies.

Proposed works include the rehabilitation of the concrete floor bottom of the canal in the river as well as the sides of the division canal outside the river bed. The footprint will not increase and therefore no Listed Activities in terms of. NEMA will be triggered.

Weir rehab permanent footprint remains unchanged at $\pm 150\text{m}^2$

Weir rehab temporary construction area:

A temporary construction area of about 4m around the existing weir should be catered for, for the movement of a construction vehicles and for the stockpiling of material.

A temporary area of $\pm 100\text{m}^2$ will be disturbed and should be rehabilitated to its natural state after rehabilitation of the weir is complete.

Total physical footprint would thus consist of the following permanent structures:

1. Water Structure Alt 1 (weir, division chamber & pipelines): $\pm 430\text{m}^2$
2. River Crossing Structure Alt 1: $\pm 16\text{m}^2$

3. Pipeline Alt 1: $\pm 27000\text{m}^2$
4. Weir rehabilitation, footprint remains unchanged at $\pm 150\text{m}^2$

Construction Laydown areas:

As per the Section 7 of this EMPr the establishment of laydown areas and construction camps must be addressed and agreed upon during the “On Site Start-Up Meeting” and must be included in the On-Site-Start-Up-Report. Laydown areas to be established in areas considered disturbed, no natural vegetation to be lost. Method statements with layout plans must be included in the EMPr and signed off by the ECO before construction commence.

Water use:

There is no need to apply for a new water use license for the *taking of water*. Please refer **Appendix 17** of the EIR for the proof of existing water use rights allocated to Darling Brug and Wagenboomsrivier Irrigation boards.

Sarel Bester Ingenieurs submitted the *EWULA WULA REF: WU7769: Darling- & Waboomsriver Irr Board vir Waboomsriver weir & 2,7km pyplyn*. for other activities that trigger section 21 of the National Water Act associated with the proposed pipeline route. It is proposed that the pipeline follow existing farm roads on the banks of the Waaboomriver and cross the river via structure. It is proposed four concrete anchors be constructed on the river banks to receive the bridge to carry the pipeline over the river.

Activities triggered in terms of the section 21 of the NWA:

- S21 (c) *Impeding or diverting the flow of the water course*
- S21 (i) *Altering the bed, bank, course or characteristic of a watercourse*

3.2 SITE DESCRIPTION:

The proposed project is located approximately 20km SE of the town of Wolseley, 27km south of the Ceres, and just under 40km NE of Worcester. The site is situated in a mountainous area know as the Waaihoek berge and can only be accessed via private and commercial farmland from the R43 (Mitchells Pass).

The proposed project will involve seven properties with six different land owners. Please refer to **Appendix 13A of the EIR for property information and locality maps**. Layout alternatives (Alternatives 2 – not preferred) will be discussed later in the report but will still involve the mentioned properties.

The properties involved with the proposed development on the specific property is represented in the table below. Development is based on Alternatives 1 (preferred alternatives) for all involved structures.

| FARM NAME AND NUMBERS INCLUDING PORTIONS: | PROPERTY SIZE | PROPOSED DEVELOPMENT |
|--|------------------------|---|
| Portion 2 of Farm Vredehoek No. 602, Worcester (Vredehoek Vineyards CC) | 100.10 ha | Water structure (weir & division chamber)& pipeline |
| Portion 6 of Farm Vredehoek No. 602, Worcester (Silver Spring Farms) | 46.09 ha | Water structure (weir) |
| Remaining Extent Farm Vredehoek No. 602, Worcester (Silkbush Vineyards) | 137.72 ha | Pipeline and river crossing (Anchor 1,2,3) |
| Remaining Extent Farm 706 (Arbeidsvreugd Trust) | 92.59 | Pipeline |
| Portion 5 & 9 of Pietersvlei No. 196, Worcester (Bowe Vineyards/ Arrow Point/ Drie Gewels) | 108.68 ha 192.68 ha | Pipeline and river crossing (Anchor 4). |
| Farm Onverwacht No. 918, Worcester (Akkerbou Eiendomme PTY LTD) | 75,24 ha | Existing weir canal rehabilitation |



Figure 2: Location of the proposed pipeline route (yellow line); Waterstructure; River crossing; Existing weir & canal

Services:

No new water will be abstracted so a WULA will not have to be conducted for the taking of water but for the storing but for other activities that trigger section 21 (c) & (i) of the National Water Act.

Should electricity be required, electricity would be provided by Witzenberg Local Municipality and come from Eskom's exiting connections.

Existing access roads will be used.

4. APPLICABLE LEGISLATION

Constitution of the Republic of South Africa (1996): of special relevance in terms of environment is section 24

Conservation of Agricultural Resources Act 43 of 1983 (CARA): supports conservation of natural agricultural resources (soil, water, plant biodiversity) by maintaining the production potential of the land and combating/preventing erosion; for example, by controlling or eradicating declared weeds and invader plants.

Hazardous Substances Act 15 of 1973: to control substances that may cause injury, ill-health, or death through their toxic, corrosive, irritant, strongly sensitizing or flammable nature, or by the generation of pressure

National Environmental Management Act 107 of 1998 (as amended): replaces the Environmental Conservation Act (ECA) and establishes principles for decision-making on matters affecting the environment, and for matters connected therewith.

- **Environmental Impact Assessment Regulations:** identifying activities (listed activities) for which environmental authorisation must be obtained.

National Environmental Management: Air Quality Act 39 of 2004 (NEMAQA): replaces the Atmospheric Pollution Prevention Act (No. 45 of 1965).

National Environmental Management: Biodiversity Act 10 of 2004 (NEMBA): supports conservation of plant and animal biodiversity, including the soil and water upon which it depends.

- **National list of ecosystems that are threatened and in need of protection** (GN 1002 of 9 December 2011).

National Environmental Management: Protected Areas Act 57 of 2003 (as amended Act 31 of 2004) (NEMPAA): To provide for the protection and conservation of ecologically viable areas representative of South Africa's biological diversity and its natural landscapes and seascapes.

National Environmental Management: Waste Act 59 of 2008 (NEMWA): To reform the law regulating waste management in order to protect health and the environment by providing reasonable measures for the prevention of pollution and ecological degradation and for securing ecologically sustainable development.

- **List of Waste Management Activities that have, or are likely to have a detrimental effect on the environment:** Identifies activities in respect of which a waste management license is required.

National Forests Act 84 of 1998 (as amended): supports sustainable forest management and the restructuring of the forestry sector.

- **List of protected tree species** (GN 716 of 7 September 2012)

National Heritage Resources Act 25 of 1999: supports an integrated and interactive system for the management of national heritage resources, including supports soil, water and animal and plant biodiversity.

National Veld and Forest Fire Act 101 of 1998 (NVFFA): protects soil, water and plant life through the prevention and combating of veld, forest, and mountain fires

National Water Act 36 of 1998 (NWA): promotes the protection, use, development, conservation, management, and control of water resources in a sustainable and equitable manner.

Northern Cape Nature Conservation Act 9 of 2009 (NCNCA): which provides for the sustainable utilization of wild animals, aquatic biota and plants.

- Schedule 1 – 3 listing protected and specially protected species for which authorisation must be obtained if they are to be impacted upon.

5. SITE SPECIFIC ENVIRONMENTAL CONCERNS

The purpose of this section of the EMP is to discuss possible significant environmental impacts that may be encountered. In other words, this section aims to give site specific guidance for impact minimisation in the context of the proposed development.

5.1 CRITICAL BIODIVERSITY AREAS

According to the Biodiversity Overlay Maps (the figure below) from Cape Farm Mapper and Botanical Impact Assessment, the proposed project falls within CBAs and ESAs (terrestrial and aquatic).

- Critical biodiversity areas (CBA's) are areas of the landscape that need to be maintained in a natural or near-natural state in order to ensure the continued existence and functioning of species and ecosystems and the delivery of ecosystem services. In other words, if these areas are not maintained in a natural or near-natural state then biodiversity conservation targets cannot be met. Maintaining an area in a natural state can include a variety of biodiversity-compatible land uses and resource uses.
- Ecological support areas (ESA's) are areas that are not essential for meeting biodiversity representation targets/thresholds, but which nevertheless play an important role in supporting the ecological functioning of critical biodiversity areas and/or in delivering ecosystem services that support socio-economic development, such as water provision, flood mitigation or carbon sequestration. The degree of restriction on land use and resource use in these areas may be lower than that recommended for critical biodiversity areas.

According to the Biodiversity Overlay Maps the proposed pipeline and distribution chamber will be located within proposed critical biodiversity areas (CBA's) both terrestrial and aquatic. However, the proposed pipeline route and distribution chamber will be located within existing transformed areas (e.g. roads) and is unlikely to add significantly to the proposed CBA's. It is also proposed that at the point where the pipeline will cross the river, it will be done by lifting the pipeline over the river (not under the river), which will minimise the impact considerably with regards to the potential impact on the river and its remaining riparian zone.





Figure 3: Biodiversity Overlay Map

5.2 VEGETATION ENCOUNTERED

From the Vegetation Maps from Cape Farm Mapper (the figure below) and the Botanical Impact Assessment conducted by the Biodiversity Specialist (**Appendix 16**) the proposed the proposed footprint may overlap, Breede Alluvium Fynbos (an Endangered Vegetation type in terms of NEMBA List of Ecosystems that are threatened and in need of protection) along the lower reaches of the proposed pipeline and Breede Shale Fynbos (Least Threatened in terms of NEMBA) along the upper half of the proposed pipeline route.

Along the lower reaches of the proposed pipeline route (within the Breede Alluvium Fynbos) no remaining natural veld was encountered within the proposed footprint (apart from small sections of riparian vegetation). Along the upper parts of the proposed footprint (Breede Shale Fynbos) remaining natural veld was only found at the foothills of the Waaihoek Mountains (areas too steep for agriculture) and even there the vegetation was very degraded as a result of past agricultural activities, old roads and tracks, excavated quarry areas and dense alien infestation.



Description of the vegetation encountered:

The pipeline route and the distribution chamber was chosen to follow or be placed within existing disturbed or transformed areas. The only remaining natural veld that were encountered associated with the proposed footprint was at the foot of the Waaihoek Mountains, where the distribution chamber will be located, and the first section of the pipeline will overlap. But it is important to note, that even here the distribution chamber will be located in a very disturbed area, while the pipeline will follow old access roads down towards the valley bottom. It is also important that this section of the lower foothills is overall much degraded as a result of dense alien infestation and past human activities (roads, quarry sites etc.).

Water structure and distribution chamber:

The vegetation in the vicinity of the proposed distribution chamber location can only be described as disturbed fynbos, presently almost replaced by dense strands of alien invasive plant species such as *Acacia Cyclops* (Port Jackson), *Acacia mearnsii* (Black wattle), *Eucalyptus* species (Gum trees), *Pinus* species (Pine trees) and *Rubus* species (Bramble). The under layer was often dominated by *Pennisetum clandestinum* (Kikuyu grass) and even single *Opuntia* species (Prickly pear) individuals were observed. Almost the only remaining indigenous plants observed (apart from a few weedy species) were the hardy fern, *Pteridium aquilinum*, *Cannomois virgate* (Besemriet, next to the stream) and *Searsia angustifolia* (which was also common along most of the stream).



Figure 5: Proposed location for the new distribution chamber. Note the degraded area and dominated by alien invasive species(Botanical Impact Report).

Pipeline route: Upper section

Coming down from the distribution chamber the upper section of the pipeline route (the, between the arrows) will follow an old road through the dense alien infested area, before it links up with farm roads on Portion 2 of the Farm Vredehoek no. 602. The vegetation type expected was Breede Shale Fynbos.



Figure 6: The preferred pipeline route (light blue) within dense alien infested woodland. Alternative pipeline route (green) (Botanical Impact Report)

Apart from *Zantedeschia aethiopica* (Arum lily), and stands of young *Dodonaea viscosa*, the only other indigenous plants observed in the immediate vicinity (not in the footprint) was *Cliffortia ruscifolia*, *Elytropappus rhinocerotis*, *Eriocephalus africanus* and *Stoebe cinerea*. Evidence of alien clearing can be seen, which resulted in indigenous plants slowly coming back. Slightly to the north of this section (higher up the mountain) a more natural veld starts to appear.

The alternative pipeline route (Pipeline Route 2) as represented in in green the figure above will go through much more natural veld, with evidence of seepage also present. The potential impact on natural vegetation

and ecosystems would be much higher. Both pipeline routes are located in CBAs, but the preferred route (Pipeline route 1 Alternative 1) is proposed within a disturbed/ transformed footprint, while the alternative would have result in an impact on remaining indigenous vegetation.

Pipeline Route: Middle Section

In the Botanical Impact Report (**Appendix 16**) the middle section refers to the section of the pipeline route that will be located within existing farm roads next to a stream on Portion 2 of Farm Vredehoek 602 and Remainder of Farm Vredehoek 602. Please refer to the figure below, the yellow arrows indicate the section referred to as the middle section.



Figure 7: Image indicating the middle section of pipeline route 1(Botanical Impact Statement)

The preferred pipeline (light blue) will be located within existing farm roads, between existing vineyards and the riparian vegetation along the river (Please refer to the image below). The route was specifically chosen to fall within degraded / transformed areas and will in itself not result in any additional impact on any remaining natural veld (since there is no natural veld remaining). However, the proposed route will be located very close to the edge of the riparian vegetation along the Wagenbooms River and no impact on the riparian vegetation or destabilisation of the river bank may result.



Figure 8: Photo showing the road in which the pipeline will be installed (transformed). However, please not the well-kept indigenous riparian zone next to the river itself (to the left of the picture). All efforts must be made to ensure that the riparian zone is not impacted (Botanical Impact Assessment).

On these properties, even though the riparian buffer zone was mostly very narrow (sometimes less than 2 m), it stood out from the rest of the river properties visited in that it still shows an almost natural species composition and remains in the best condition of all that was investigated during this study. The land owner should be commended for his efforts. Invasive alien plant species seems to be well controlled and has resulted in a healthy (although very narrow) buffer zone along the river. It also seems as if this pay's-off huge dividends as erosion issues are much less visible in this section (a slightly wider buffer zone would have been the only improvement). This section of the river supports a number of indigenous plants, including a number of beautiful indigenous trees.

The riparian vegetation was mostly dominated by *Searsia angustifolia* (forming dense clumps or bushes) but also included species like *Brabejum stellatifolium* (Wild almond), *Cassine peragua*, *Chasmanthe* species, *Cliffortia strobilifera*, *Freylinia lanceolata* (Honey bells), *Grubbia* cf. *rosmarinifolia*, *Halleria elliptica* (Bush honeysuckle), *Ilex mitis*, *Kiggelaria africana* (Wild Peach), *Myrsine africana*, *Searsia glauca* and *Zantedeschia aethiopica*.

The alternative option (purple line in Figure 6) will have the pipeline crossing to the south side of the river over an existing bridge running along the south of river from here on to its end. Again the pipeline will run within existing farm roads next to the river. Even though this is potentially also a viable option, it might result in an impact on a very dense and beautiful section of indigenous riparian vegetation (which is not recommended), in which case the preferred option will remain the option with the least impact.

Proposed river crossing:


The construction of concrete pillars on either side of the river, away from the riparian zone, with a ladder like bridge on top of these pillars on which the pipeline will be attached will result in a much smaller construction footprint with almost no impact on the riparian vegetation. The river crossing location and method is supported by the botanical specialist since it will result in the minimum impact. The proposed location for the river crossing is in an area already showing signs of degradation.



Figure 9: Photo showing site selected for the river crossing showing signs of degradation.

Pipeline route: Lower section:

The last section of the pipeline will run to the south of the Wagenbooms River, again within existing farm roads or within agricultural land (**no natural veld remaining**, apart from some indigenous plants still remaining in a much compromised riparian zone next to the river). Again the footprint will not impact on any remaining natural vegetation. At this point the construction footprint is not restricted since the adjacent land is mostly grazing pastures (which will easier accommodate construction). Unfortunately, the riparian vegetation along this section of the river is in poor condition and mostly dominated by alien invasive species (with erosion much more prominent).



The photo below shows a poplar bush (*Populus cf. alba*) which is located within the yellow circle in Figure 9. The preferred alternative (light blue line in Figure 9 above) shows the pipeline going through this bush (in order to follow the stream more closely). **This is not recommended**. Even though the bush is dominated by Poplar trees, there is still some indigenous vegetation in between the poplar trees which can be used as a basis for transforming the riparian vegetation back to more natural vegetation. Going through the bush also increases the risk of future erosion, which may result in costly erosion control measures. It is recommended that the green line option (Figure 11) is followed around this bush back to the river. This recommendation will be discussed with the engineers and included in the section discussing Alternatives (Section E of this report).



Figure 11: Poplar bush located within the yellow circle in Figure 11.



Figure 12: The point where the pipeline will dispose its water back into the Waabooms River (with the Poplar bush just showing in the back ground).

5.3 PROTECTED PLANT SPECIES

No Red List species (i.e. species of conservation concern) were encountered during the survey.

5.4 RIVERS & WETLAND FEATURES

The freshwater specialist took samples at various points in the Waaboomsrivier. The upper sampling point was conducted at the site where the water division structure is proposed. The lower sampling point was conducted before the existing weir and canal, of which it is proposed that the canal be rehabilitated. A third sampling point included a dry cobble bed, further downstream from the existing weir and canal, where a road crosses the Waaboomsrivier and there is not water in the river.

Upper sampling point or water structure site:

This part of the Waaboomsrivier/ upper mountain stream can be described as a cobble bed up against the mountain side, with fast flowing water. (Probably why that part of the river is sometimes referred to as the Snel River). The water is described as clear, and does not have the vegetation-stained brown colour typical of waters in the mountain Fynbos. The incline is steep with sandstone bedrock, stones (in and out of current) and a small pool with turbulent water. The vegetation consisted of a few patches of moss. The stream was approximately 5m wide. The depth varied from a couple of centimetres in the riffles to a meter in the pool. The riparian zone is heavily infested by alien invasive trees such as black wattle (*Acacia mearnsii*), Eucalyptus gum trees and thorny brambles (*Rubus fruticosus*).



Figure 13: Upper sampling point

The lower sampling point before the existing weir and canal (canal to be rehabilitated):

The lower sampling point can be described as a fast flowing lower mountain stream of approximately 5m wide. The incline is more gradual than up the mountain. The water was clear. The extensive cobble bed has some large rocks that can be classified as bedrock, in and out of the current. There was much emerging indigenous vegetation (*sedge Cyperus denudatus*) growing right into the stream.

The riparian zone is degraded, with the sides banked up with cobbles to form berms along most of the stream. It is clear that stream was straightened out since the start of farming in the area for a hundred years and more. Vineyards and fruit orchards were right up to the banks of the stream. Much of the banks were taken over by Black Wattle, interspersed by the indigenous taaibos trees (*Searsia* species).



Figure 14: Lower sampling point



Figure 15: Existing weir and canal

SASS5 Score:

The SASS5 score at the upper sampling point indicated a healthy aquatic environment with an excellent biodiversity for such a small stream, even though the upper sampling point has been affected

by human impact and water extractions. Biodiversity in the upper sampling point is seen as excellent with little if any human impact (class A).

There is a marked drop in the SASS5 score from the upper to the lower sampling point. This is despite the lower sampling point having a good flow of water and wider variety of habitat during the site visit. Biodiversity in the lower sampling point is good, with some impact (class B). The low score could be attributed to agricultural return flow, which was evident along the river.

The dry cobble bed is devoid of aquatic macroinvertebrates and has no SASS5 score.



Figure 16: Dry cobble bed

Water Quality:

The overall water quality is considered good. It did not explain the lowering of the SASS5 score at the lower sampling point. The presence of insecticides in the water might have been the reason.

PES and EIS:

DWS rated the PES for the entire Waaboomsrivier a Category D/E (moderately to largely modified), as most tributaries of the Breede River. The Ecological Importance (EI) referring to the diversity, rarity, uniqueness of habitats and biota and reflects the importance of protecting these ecological attributes, has been rated as “Low” by DWS. Whereas the “Ecological Sensitivity”, referring to the ability of an ecosystem to tolerate disturbances and recover from impacts, was rated as “Moderate” by DWS.

The Freshwater specialist stated that the habitat assessment paints a different picture as that of DWS as discussed above. According to the current instream assessment the upper sampling point habitat integrity is given a PES rating of A (near natural condition), the rating quickly declines to a D (largely modified) at the lower sampling point and then to an E (extensively modified) at the dry cobble bed where all the water is abstracted.

In terms of the riparian zone, which is heavily invaded by alien vegetation such as Black Wattle and Blue gum trees, with only a few indigenous bushes left, the PES at the upper sampling point is given a

D (largely modified rating), declining to E (extensively modified) at the lower sampling point and a F at the dry cobble bed.

The ES refers to a rivers potential to bounce back to an ecological condition closer to the situation prior to human impact.

During construction of the Water Structure 1 Alternative 1 (Appendix 14B1.1), the riparian habitat will be lost. However, the riparian zone in which the water distribution structure is proposed has been classified as largely modified. The PES rating attributed to the instream habitat where the water distribution structure is proposed is A (near natural), but the river is also given a “moderate” rating in terms of its ability to tolerate disturbances and to recover from impacts (Ecological Sensitivity). The Freshwater specialist states in his report (Appendix 16) the construction of the smaller water divide structure (Water Structure 1 Alternative 1) will have a smaller impact on the on the riparian zone, which is already classified as disturbed.

The construction and presence of the pipeline would not bring about further and unacceptable deterioration. Where the pipeline crosses the river via concrete anchors and the anchors will have to be outside of the river bed.

The freshwater specialist is specifically concerned with the illegal abstraction of additional water in the Waaboomsrivier. It is the illegal abstraction of water that would have a negative effect on the river health, shortening the hydroperiod, extending the dry period lower down the river. If additional water is abstracted form the river to the level of the Ecological reserve, there is a high risk that the dry conditions as seen further down the river will creep up the river and aquatic biodiversity will be affected. As a mitigation measure it is proposed that illegal water offtakes along the river be stopped.

5.5 HERITAGE ASSESSMENT

A Heritage Notice of Intend to Develop (NID) and submitted it to Heritage Western Cape (HWC) for comments (Please refer to Appendix 17 Comments from HWC dated 18 April 2018 confirmed that the proposed development would not impact on any heritage resources.

6. RECOMMENDATIONS

The following are site specific recommendations, as per the various specialist assessments of the project. Please note that if there is any contradiction between the following specialists' recommendations and/or the conditions of the Environmental Authorisation, and the recommendations in Section 7 and 8 below, the Environmental Authorisation and specialist recommendations take precedent.

6.1 RECOMMENDATIONS ON IMPACT MINIMISATION

- The construction and operational phase of the project must be done in accordance with this environmental management programme, the aim of which is, to minimise environmental impact during the construction and operational phases.
- A suitable qualified ECO must be appointed to oversee the construction phase.

6.1.1 Botanical

Botanical specialist, Mr Peet Botes suggest the following impact minimization recommendations should be considering as part the construction phase:

- All construction must be done in accordance with an approved construction and operational phase Environmental Management Plan (EMP), which must include the recommendations made in this report.
- A suitably qualified Environmental Control Officer must be appointed to monitor the construction phase in terms of the EMP and any other conditions pertaining to specialist studies.
- Access must be limited to routes approved by the ECO.
- When working in any remaining natural veld and next to the river, the natural veld and riparian vegetation must be demarcated and access routes pre-determined and approved by the ECO.
- All efforts must be made to protect the remaining buffer zone and its vegetation next to the stream.
- When working next to the river, the pipeline must be placed as far away from the riverbank as possible in order to minimise the risk of riverbank destabilisation.
- All alien invasive plant species within the footprint must be removed. In the riparian zone alien vegetation must be removed by hand, leaving the root system intact so that it can still bind the soil. However, where necessary the correct chemicals must be used to ensure that the alien invasive plant will die.
- It is recommended that the pipeline is placed outside of the Poplar bush (Yellow circle in Figure 10) in order to prevent riverbank destabilisation and to minimise impacts on remaining indigenous riparian species.
- Lay-down areas or construction sites must be located within already disturbed areas or areas of low ecological value and must be pre-approved by the ECO.
- Indiscriminate clearing of any area outside of the construction footprint must be avoided.
- All areas impacted as a result of construction must be rehabilitated on completion of the project.
 - This includes the removal of all excavated material, spoil and rocks, all construction related material and all waste material.

- It also included replacing the topsoil back on top of the excavation as well as shaping the area to represent the original shape of the environment.
- An integrated waste management approach must be implemented during construction.
 - Construction related general and hazardous waste may only be disposed of at Municipal approved waste disposal sites.
 - All rubble and rubbish should be collected and removed from the site to a suitable registered waste disposal site.

6.1.2 Freshwater

Freshwater specialist, Mr Dirk van Drielsuggest the following impact minimization recommendations should be considering as part the construction phase:

- The clearing of the construction site involves the removal of the riparian vegetation and the loose rocks in the stream to expose the bedrock. This can be done minimally, as little as possible, without excessive impact. There will be a permanent instream impact, but it can be limited to an area as small as possible.
- If the actual construction of the weir is carried out with due consideration for the riparian and instream environment, the impact can be limited to the building site and prevented from having an impact further down the stream. The single most significant mitigation measure in this respect is the timing of the construction phase. It should be done during the dry season, February and March, when water levels in the Snel River are low.
- The long-term abstraction of water will predictably have an impact that can only be mitigated to limited extent. Mitigation includes the omission of water offtakes along the river apart from the formal ones at the two dividing structures. All existing offtakes upstream of the end of the envisaged pipe should be incorporated into the proposed weir. This would be predictably met with fierce resistance from those with vested interest.
-
- The draw down could be less than to the level of the Ecological Reserve. In this event the creep of dry conditions up the river would be less. The hydroperiod would not be shortened as much. Exactly to what extent the creep and hydroperiod would be affected can be predicted by hydrological modelling. However, this is another project with a separate budget.
- The clearing of the site following the construction phase can be done with due care and without letting any loose material into and down the river.
- Erosion control measures should be implemented. Suitable vegetation should be planted upon completion of the project.
- Finally, and most importantly, if the flow at the site of the proposed weir is 50 litres per second or more, there should be at least 2 of 3 litres per second flowing from the Waboom River into the Breede River. This would keep a currently highly compromised river alive. It should not be allowed that all the water is taken. These figures are only meant to serve as an example. Observation and adjustment of the operational rules are necessary to sustain ecological responsibility.

- A permanent river warden could be appointed to regularly inspect the water provision system and to enforce agreed upon operational rules. Such a person would probably be employed by the irrigation boards.

Additionally:

- No concrete/ cement mixed on site and surplus would be disposed of in a suitable manner
- Monitor structures after heavy rainfall events for erosion and sedimentation.
- Should erosion and incision be noted, immediate corrective measures must be undertaken.
- Erosion at the water structure and where the water is released into the river from the pipeline must be prevented by using rip-rap mattresses or spreaders.
- Nuisance vegetation and sedimentation to be removed to ensure overflow;
- Rehabilitation measures may include the filling of erosion gullies and rills, and the stabilization of gullies with silt fences.

6.1.3 Heritage

Recommendations from the Heritage Impact report focus on possible impact on paleontological resources.

- In the case that any heritage resources, including evidence of graves and human burials, archaeological material and paleontological material be discovered during the execution proposed project, all works must be stopped immediately and Heritage Western Cape must be notified without a delay.

The River Rehabilitation and Management Plan (Appendix 18) sets out General and Site Specific Mitigation Measures for the planning, rehabilitation and operational phases of the proposed project and must be applied for the entire length of the water scheme.

6.2 ENVIRONMENTAL AUTHORIZATION

Please ensure that DEADP confirm their approval of this project in writing.

7. CONSTRUCTION PHASE EMP

7.1 STRUCTURE AND RESPONSIBILITY

Implementation of the EMP and environmental control and management of the construction phase will be achieved through the responsibility structure set out below. The role players include the Owner, the Construction Supervisor, the Environmental Control Officer (ECO) and the Contractor. All role players must familiarize themselves with the prescriptions of the EMP.

7.1.1 The client / applicant / owner

The client (or the designated responsible person appointed by him) is responsible for:

- appointing a suitably experienced ECO, the Construction Supervisor and the Contractor for the duration of the construction contract, and
- ensuring that the Construction Supervisor and Contractor fulfil their obligations in terms of this EMP.

7.1.2 The Construction Supervisor

The Construction Supervisor is responsible to ensure that the construction is carried out to completion on time, within budget and that the Contractor fulfils his obligations in terms of the EMP. In addition, the Construction Supervisor and the ECO are expected to develop a close working relationship and to stay in contact with each other.

The responsibilities of the Construction Supervisor include:

- To issue site instructions to the Contractor.
- To serve as conduit for all communication between the ECO and the Contractor [The only exception is where the ECO or the Construction Supervisor needs to issue a “STOP WORKS” order on the contractor if serious environmental harm is about to happen or is happening as a result of construction activity. The “STOP WORKS” order must be confirmed by the other party as soon as reasonably possible].
- Discussing any problems that might lead to environmental damage with the ECO.
- When the ECO is not on site the Construction Supervisor will be responsible for the implementation of the EMP.

7.1.3 The contractor

The Contractor shall be responsible to:

- ensure that all sub-contractors, employees, suppliers, agents etc. are fully aware and adhere to the environmental conditions detailed in the EMP;
- liaise closely with the Construction Supervisor and the ECO;
- ensure that works on the site are conducted in an environmentally sensitive manner and in full accordance with the EMP;
- carry out instructions issued in the site instruction book;
- assist with solutions to environmental problems that may arise during the construction phase; and
- ensure that all “No-Go” areas are adequately fenced off.

- will report any deviation from the requirements of this EMP to the Principal Agent, and any pollution or environmental contaminant spill events.
- agrees to work stoppage and/or payment of penalties as required by this EMP and directed by the ECO/Construction Supervisor.
- agrees bear full costs for any work stoppage resulting from contravention of the requirements of this EMP, and/or the costs of remedying environmental damage resulting from their or their sub-contractors or employee's contravention of the requirements of this EMP.

NB: All contractors must sign the "Declaration of understanding" (page ii of this document) of this Environmental Management Plan before construction commences.

7.1.4 The Environmental Control Officer (ECO)

ECO will be responsible for overseeing the environmental aspects of the Construction phase and will work in close co-ordination with the Construction Supervisor.

7.1.4.1 ECO qualifications

The ECO must be independent and suitably qualified (a diploma or degree in environmental management with at least 5 or more years of environmental site management experience) and must have a sound knowledge of the environment in which the activity will take place.

7.1.4.2 ECO duties

An ECO must be appointed for the duration of the construction phase (as required by the EA). The ECO:

- will be primarily responsible for ensuring the implementation of the EMP and will perform regular site inspections/audits with the specific aim to ensure environmental conformance by the Contractor;
- to visit the site on a regular basis while construction is in progress;
- will keep environmental records (including photographs) of the construction activities;
- must ensure that "No-Go" and "Open Space" areas are adequately protected and adhered to;
- must approve and be present during the demarcation of the necessary areas for storage of materials, ablutions, eating areas of contract workers etc.;
- to conduct a start-up meeting before construction commences and will provide environmental training at the beginning of the project and will provide environmental awareness training throughout the life of the project;
- must be informed of site and technical meetings to be able to comment and report on environmental issues;
- will call for, and approve, method statements for construction activities that might pose an environmental impact and must ensure that method statements are approved before commencement of the work;
- must implement immediate mitigating action in the case of critical environmental impacts
- must deal with public complaints/queries regarding environmental issues;
- will record his findings and all environmental non-conformances in an environmental completion report (which will be forwarded to the Client and the Construction Supervisor);

- will conduct a closing down visit ASAP after completion of the Development;
- will commission an independent Environmental Compliance Audit within 6 months after completion of the contract.

7.1.4.3 Frequency of ECO site visits

- Conduct a start-up meeting before construction starts;
- Conduct a site visits on a weekly basis while construction is in progress;
- Attend site meetings on a monthly basis until the development is completed;
- Conduct a closing down visit ASAP after the completion of the Development;
- An Environmental Consultant to conduct an Env

7.1.4.4 ECO Authority

The ECO has the authority to stop works if there is a serious threat to or impact on, the environment as a direct cause of construction. However, this authority is limited only to emergency situations where immediate consultation with the Construction Supervisor is not possible.

- The ECO is to inform the client/developer and site representative of the reasons for the stoppage as soon as possible. A relevant reason should be supplied as soon as possible after stoppage of such works.
- Upon failure by the contractor or his employee to show adequate consideration to the environmental aspects of this contract i.e. wilful destruction of the environment, the ECO may recommend to the client/developer or site representative to have the contractor's representative or any employee(s) removed from the site or work suspended until the matter is remedied.

7.1.5 Health & safety officer:

A health & safety (H&S) officer for the project must be designated or appointed by the Contractor or Principal Agent, and his/her role is to support the successful implementation of the EMP through:

- Site evaluation on a regular basis.
- Identifying issues relating to day to day construction activities and that can have a detrimental effect on the environment.
- Subcontractor audits to ensure compliance.
- Assist in the direct implementation of the EMP.
- Ensure that the requirements of the EMP are communicated understood by personnel on site *via* induction sessions.
- Ensure that the contractors on site develop, implement and monitor the required H&S management functions.
- Evaluate the applicability and accuracy of the EMP and the method statements throughout the construction phase.
- Coordinate all statutory requirements including permit authorisation and license requirements.
- Conduct or have conducted a hazard analysis and take the necessary corrective action.
- Where it is not possible to remove any remaining hazard's to inform employees thereof and what precautionary action is to be taken.
- Detail mitigation measures required to be taken, and the procedures for their implementation to the project manager.
- Representing H&S issues at the production meetings.
- Coordinate H&S training of personnel.

- Coordinating spill response personnel.
- The H&S officer shall inspect the integrity of the hazardous waste containers/bins/skips on a weekly basis.

7.1.5.1 Health & Safety Officer qualifications

The Health and Safety Officer must be independent and suitably qualified, with a sound knowledge of the Occupational Health & Safety Act (Act no. 85 of 1993), and must have experience of the implementation of the act with regards to the construction and environmental environments in which the activity will take place.

7.2 COMMENCEMENT OF WORKS

The site project contractors must timeously receive a copy of the construction phase EMP (CEMP) and any other further additional information that pertains to site conditions/amendments or deviations from original site plan.

- This EMP must be included to form part of the Contractors site specification documentation.
- A copy of the EMP must be on site at all times and available for presentation to any authority requesting to see such document.

NO WORK ON SITE MAY TAKE PLACE UNTIL

- The Declaration of Understanding/Environmental Contract is signed between the relevant parties.
- One week's written notice given to the Department before commencement of any construction activity (As per EA).
- On-Site Start-Up Meeting has been held
- Site and No-Go areas has been identified **and demarcated**.
- Contractors are in possession of the EMP and other relevant documentation
- Contractors/Sub contractors have signed the Declaration Of Understanding
- All mandatory site equipment is in place
- On Site Environmental Education & Awareness training session has taken place with all relevant construction personnel present.

NB: Work refers to: Camp Establishment, Earthmoving activities and any pre-liminary construction activities.

7.3 ISSUES OF CONCERN

Issues of concern that were identified in the Environmental Impact Assessment process and included in the EA or detailed in the Basic Assessment Report must be addressed during the "On Site Start-Up Meeting" and must be included in the On-Site Start-Up Report. Issues of Concern include but shall not be limited or restricted to the following:

- Waste management and disposal;
- Mandatory site equipment;
- Establishment of construction site;

- Concrete works & batching plant facilities;
- Soil erosion & sediment control;
- Use and storing of hazardous substances; and
- Establishment of temporary laydown areas.

7.4 SITE SPECIFIC ARRANGEMENTS & CONSTRUCTION PROCEDURES

7.4.1 On-site start-up meeting

The mandatory **On-Site Start-Up Meeting** must be conducted prior to commencement of any site/camp establishment, earthworks and/or construction activities and will focus on site specific conditions and requirements that may be applicable to the project and may require additional or special measures of control.

On-Site Start-Up Meeting points of discussion are:

- The Construction EMP & other relevant site documents
- Project to be discussed and all uncertainties are cleared
- Method statement/s to be discussed
- Power line installation access routes (if applicable)
- Road and construction area to be demarcated
- Materials stockpile and lay down areas to be demarcated
- Method of stockpiling to be discussed
- Firefighting procedures
- Mandatory firefighting equipment & fire preventative measures
- Solid waste removal intentions
- Placement, type and service of toilets to be agreed on
- Placement and type of rubbish bins and removal of rubbish to be agreed on
- Labour camp to be demarcated and services agreed on
- Environmental Education and awareness training session to all contractors & onsite staff/labour.
- Location & establishment of concrete batching plant facility.

7.4.2 Start-up meeting participants

Minutes of the onsite Start-Up Meeting will be condensed to a report format and circulated to all attendees of the above named meeting for their perusal and comments. The On-site Start-up Meeting report will form part of this EMP. If any discrepancies between the start-up report and the EMP arise then the EMP will take precedence until clarification on the discrepancy is clarified. If any discrepancies between the EMP and the EA then the EA will take precedence until clarification on the discrepancy is clarified.

Participants to the start-up meeting can include:

- Applicants Representative.
- Main Contractor's Representative.
- Resident Engineer
- Site foreman.

- Environmental Consultant.
- Environmental Control Officer.

NB: It is the responsibility of the main contractors to ensure that all sub- contractors, that work on the site during and after the civil's contract, are informed of the environmental conditions pertaining to the site.

7.5 ENVIRONMENTAL AWARENESS TRAINING

7.5.1 Environmental awareness course

Environmental awareness training courses shall be run for all personnel on site. The ECO will be responsible for the initial awareness course which shall include all relevant management, the Construction Supervisor, the Contractor and all foremen. All attendees shall remain for the duration of the course.

The Contractor shall be responsible to ensure that all his personnel and subcontractors (if applicable) are informed and made aware of the environmental constraints and shall also supply the ECO with a monthly report indicating the number of employees used by him. If refresher courses are deemed necessary, for instance, where personnel disregard the requirements of the EMP, the time lost and the cost of the course would be for the account of the Contractor.

7.5.2 Specific training

All contractors and workers shall be informed about any special habitat, biodiversity feature, vegetation and/or rare plant species that might be present on the specific construction site (if applicable).

7.6 METHOD STATEMENTS

Method statements from the contractor will be required for specific sensitive actions on request of the authorities, the Applicant or ECO.

A method statement forms the base line information on which sensitive area work takes place and is a "live document" in that modifications are negotiated between the Contractor and ECO/applicant, as circumstances unfold.

All method statements will form part of the EMP documentation and are subject to all terms and conditions contained within the EMP main document.

These documents must be available to the authorities for inspection or on request.

A method statement describes the scope of the intended work in a step-by-step description in order for the ECO and Applicant to understand the contractor's intentions. This will enable them to assist in devising any mitigation measures, which would minimize environmental impact during these tasks.

The Contractor must submit the method statement before any particular construction activity is due to start. Work may not commence until the ECO and applicant have approved the method statement.

Method statements need to be compiled by the contractor for approval by Applicant and the ECO. The contractor must submit written method statements to Applicant for the purposes of the

environmental specification, a “Method Statement” is defined as a written submission by the contractor to Applicant setting out the plant, materials, labour and method the contractor proposes using to carry out an activity, in such detail that Applicant and the ECO is able to assess whether the contractor’s proposal is in accordance with the specifications and/ or will produce results in accordance with specifications.

The method statement must cover applicable details with regard to:

- Construction procedures
- Materials and equipment to be used
- Getting the equipment to and from site
- How the equipment/ material will be moved while on site
- How and where material will be stored
- Location & establishment of concrete batching plant facility.
- The containment (or action to be taken if containment is not possible) of leaks or spills of any liquid or material (of any potential hazardous material) that may occur
- Timing and location of activities
- Compliance/ non-compliance with the Specifications, and
- Any other information deemed necessary by the Applicant and the ECO

The Contractor must abide by these approved method statements, and any activity covered by a method statement must not commence until Applicant and the ECO has approved of such method Statement.

NB: No work may commence or take place before the Method Statement has been approved by all relevant parties. List of possible Method statements include but shall not be limited or restricted to:

- Demarcation
- Entrance and haul roads
- Traffic management plan
- A traffic management plan for the site access roads.
- A transportation plan for the transport of larger components.
- A storm water management plan.
- An erosion management plan.
- Clearing of vegetation & topsoil removal
- Stockpiling
- Temporary storage facilities
- Construction camp & site offices
- Fuel storage
- Labourer’s facilities
- Mandatory site equipment
- Waste control
- Cement mixing & batching areas
- Construction vehicle maintenance
- Heavy earthmoving equipment
- Dust control
- Noise control
- Rehabilitation

7.6.1 Additional method statements

Any additional method statements (with regards to a specific aspect of construction) that may be required must be **submitted** and approved before commencement of the specific works and must be available at the site offices.

7.7 NON-COMPLIANCE

Applicant (on recommendation by the ECO) reserves the right at all times for the duration of this agreement to impose restrictions and associate penalties on the contractor with respect to the specific nature, timing and extent of construction activities on environmentally sensitive sites.

7.7.1 Corrective action instruction

The ECO may issue an onsite corrective action instruction to the site agent, or, by means of an entry into the Site Instruction Register for remedial work to be carried out to rectify any non-compliance that has been carried out within a reasonable agreeable time frame to carry out and complete the remedial work.

7.7.2 Written warning

In instances of non-compliance with the EMP by the contractor (or any of their employees) or sub-contractor/s (or any of their employees) that move on or off the site, the onsite ECO must issue a written warning indicating the non-conformance to the contractor.

If repeated instructions by the ECO to the site agent to respond to the corrective action instruction have not been carried out the ECO can issue a Written Warning notation instructing the site agent to timeously carry out the corrective measures as per the original non-compliance.

7.7.3 Penalty fines

In the event of the site agent negligence to respond and correct the noted non-compliance the ECO may in collaboration with the relevant parties recommend that a Penalty Fine be imposed on the contractor.

- The applicant, in consultation with the ECO must determine the amount of the penalty applicable in accordance with the Penalties for Non-Compliance Schedule of Tariffs.
- Such penalty amount must be in writing and presented to the contractor within seven (7) days of the written warning.
- Applicant may recover penalties by deducting the fine from the offending contractor.
- The contractor will be responsible for all costs incurred where emergency procedures are implemented to deal with accidents impacting on the environment as well as the rehabilitation of such damage in conjunction with the ECO and site engineer.
- In serious cases, at the discretion of Applicant and the Environmental Consultant/ECO, any multiple offences can be added together.

7.7.4 Stop works

The ECO (after consultation with Environmental Consultant/Applicant/Engineer) may also stop the works or part thereof until the situation is resolved; no extension of time is claimable by the contractor.

These penalties do not preclude any prosecution under any law or regulation.

7.8 CHANGES TO EMP

Although care has been taken to address all known relevant environmental issues for the construction phase, it may become necessary to add or amend certain procedures or instructions to improve the efficiency of the Environmental Management Plan (EMP).

- Only those additions or amendments of this EMP that will either improve environmental protection or can be proved not to have any negative effect to the immediate and surrounding environment will be considered.
- Changes or deviations have to be motivated in writing by means of a Method Statement and the same procedures for a standard Method Statement have to be followed.
- Any additions or amendments must be submitted by the ECO to DEA (if so requested) after the ECO has consulted with the Environmental Consultant and Applicant.
- No deviation from the contents of the EMP will be allowed without following the above procedures.

7.9 RECORD KEEPING

All records relating to the implementation of this Environmental Management Plan must be kept together, be readily retrievable and available for scrutiny by any relevant authority. Records include the following:

- Declarations of understanding;
- ECO Checklist, audits and/or diary;
- Method statements
- Photographs (must be taken before, during and immediately after construction as a visual reference);
- The Environmental completion statement.

These records must be available for scrutiny by any relevant authorities.

7.10 STANDARD MANAGEMENT PROCEDURES

7.10.1 Access & haul routes

The Contractor must control all access (vehicles and plant) to and from the construction site, including that of his suppliers so that they remain on the pre-approved designated routes. In addition such vehicles and plant must be so routed and operated as to minimise disruption to regular users of the routes.

- Where heavy duty vehicles and construction plant are required, both the type of vehicles/machinery and the area/s these are to access shall be specified in a Method Statement.
- Access routes/haul roads will utilise only existing roads or tracks, unless such routes are not available or new routes are to be constructed as part of the project, in which case a Method Statement must be submitted for the construction of any new access/ haul roads (including temporary routes).
- No new roads or tracks may be created except where such routes are specifically approved by the ECO, in the EA or in this EMP.
- Any new access roads/haul roads must be designed so as to minimise erosion and must run across slopes and not directly up-hill.
- All vehicles and access to the site must remain within demarcated access routes and working areas on site.
- All reasonable measures must be implemented to minimize impacts on local commuters e.g. limiting construction vehicles travelling on public roadways during the morning and late afternoon commute time and avoid using roads through densely populated built-up areas so as not to disturb existing retail and commercial operations.
- On gravel or earth roads on site, the vehicles of the Contractor and his suppliers may not exceed a speed of 25 km/h.
- On public roads adjacent to the site vehicles will adhere to municipal and provincial traffic regulations.
- All temporary access routes must be rehabilitated at the end of the contract to the satisfaction of the ECO.

If so required by the owner of the land the following may also apply with regard to access and vehicular movement on site:

- All Contractors, subcontractors and staff shall be identified by clothing with company logos and be in possession of valid SA identity documents.
- Deliveries, removals etc. to be completed during normal working hours (unless otherwise agreed upon by the Construction Supervisor).
- No personnel shall stay permanently on site, unless permission to stay on site provided as part of the construction contract.
- Access routes must be demarcated by orange twine/danger tape on steel posts or temporary fencing.
- The Contractor shall at his cost document the existing condition of all access roads prior to commencement.
- Should any damage occur to the access road as a result of the upgrade activities, the road will be rehabilitated to its original state with all costs borne by the contractor.

7.10.2 Appropriate use of machinery

Contractor must at all times carefully consider what machinery is appropriate to the task while minimizing the extent of environmental damage.

- The contractor may not operate any machinery outside the demarcated area.
- All vehicles and equipment must be routinely inspected for fuel and oil leaks and kept in good working order and serviced regularly. Leaking equipment must be repaired immediately or removed from the Site. When servicing equipment, drip trays must be used to collect the waste oil and other lubricants. Drip trays must also be provided in construction areas for

stationary plant (such as compressors) and for "parked" plant (such as scrapers, loaders, vehicles). Drip trays will be kept free of water that will float the oil to overspill. All drip trays / bungs to attain a 120% capacity of the plant fuel / oil capacity.

- Where practical, all maintenance of plant and machinery on Site must be performed in workshops. If it is necessary to do maintenance outside of a workshop area, the Contractor must obtain the approval of the Engineer and the ECO prior to commencing activities.
- Appropriate 2.5 kg (minimum requirement) dry powder SABS approved and service certified firefighting extinguisher must be a mandatory item on all vehicles working and moving on or off the construction site.
- The servicing, repairs and maintenance of all construction machinery must take place at the designated service and maintenance yard and not along the proposed new road construction route.

7.10.3 "No-Go" areas

Specifications of the Environmental Authorisation (EA), the Environmental Management Plan (EMP) or the On Site Start-Up Meeting (OSSM) can require that certain areas are to be considered as "No go" areas as a result of their environmental significance or proximity to environmental significant features.

- No-Go areas will be demarcated and indicated on a site plan.
- A Method Statement is to be submitted to the ECO by the Contractor, detailing the method of fencing for protection of such conservation areas.
- No-Go areas are out of bounds to the Contractor and his staff, sub-contractors and their staff or suppliers and their staff or any other person involved in the project, without the written permission specified by the ECO.
- The Contractor must ensure that, insofar as he has the authority, no person, machinery, equipment or material enters the designated "No Go" areas at any time.
- All contractors must be made aware of the importance of these features and the consequences of non-compliance.

7.10.4 Restriction of working areas

The approved layout plans will be used to establish the site demarcation (footprint). All relevant parties responsible for the day-to-day activities on the site will be present and made aware of the implication of the site demarcation. They include the:

- Environmental Consultant: EnviroAfrica
- Principle Agent
- Main Contractor: Project Site Manager
- Sub-contractor: Project contractor
- ECO: Environmental Control Officer

The proposed site will be demarcated prior to the commencement of any construction whatsoever, this includes site establishment, the moving of construction material or any other items onto the site, etc.

- The site will be demarcated with appropriate dropper poles. A single strand of orange baler twine is to be attached to the dropper poles to indicate boundaries and no-go areas for site

personnel and vehicular movement. (Alternative fencing may be decided upon dependent on site requirements).

- The construction area i.e. road, stockpile areas and development footprint etc. must be demarcated and fenced off with dropper poles and orange baler twine approximately 1m high is considered adequate. **The demarcation will be agreed on during the start-up meeting.**
- All fencing and fence placement / positioning must be approved by the ECO on site.
- Work areas and access routes must be clearly demarcated to minimise environmental impact.
- In the event that sensitive features are threatened by construction activities, temporary fencing off of these areas (for individual areas such as trees or rocks) or the construction area (when working in a mainly natural environment) is recommended.
- NB: Also note the requirements discussed under the following paragraphs: 7.10.5; 7.10.6; 7.10.2; 7.10.9; 7.10.7; 7.10.8.
- The Contractor must maintain in good order all demarcation, fencing and barriers for the duration of construction activities, or as otherwise instructed.
- Demarcation may not be moved, re-located or altered or changed without the approval of the ECO.
- Any temporary fencing removed for the execution of any portion of the works is to be reinstated by the Contractor as soon as practicable.
- The Contractor at the end of the contract must remove all demarcation, fencing or barriers not forming part of the final works on Site.

7.10.5 Protection of natural veld

Habitat fragmentation is usually defined as a landscape-scale process involving both habitat loss and the breaking apart of habitat. Habitat loss has large, consistently negative effects on biodiversity. Habitat fragmentation per se has much weaker effects on biodiversity, but could be just as negative. As such the construction activities must endeavour to minimise its impact on any remaining natural features and natural corridors.

- All remaining natural corridors identified as significant biodiversity features during the environmental assessment stage, must be mapped and identified as “No-Go” areas on the site plans and protected measures must be installed (demarcated);
- Except to the extent necessary for the carrying out of the works, no flora may be removed, damaged or disturbed;
- Trapping, poisoning and/or shooting of animals is strictly forbidden. No domestic pets or livestock are permitted on Site;
- Where the use of herbicides, pesticides and other poisonous substances are to be used, the Contractor must submit a Method Statement;
- The Contractor may not deface, paint, damage or mark any natural features, if these should occur (e.g. trees, rock formations, buildings, etc.) situated in or around the Site for survey or other purposes unless agreed beforehand with the Engineer and the ECO. Any features affected by the Contractor in contravention of this clause must be restored/rehabilitated to the satisfaction of the Engineer and the ECO.
- All incidents of harm to any animal or natural vegetation (apart from the agreed upon areas) must be reported to the ECO.

7.10.6 Protection of flora

A plant rescue and protection plan which allows for the maximum transplant of conservation important species from areas to be transformed should be implemented, if possible. Please also refer to the specific recommendations in Section 6.2 above.

- The areas of vegetation that are to be protected during construction must be demarcated and indicated as “No-Go” areas on a site plan. Include the area under the canopy of trees so that tree roots will not be damaged by soil compaction.
- All flora identified to be rescued must be removed and placed in an area specifically allocated for these plants to ensure that the necessary care thereof will take place until being relocated and planted in designated areas.
- The specialist must also advise and oversee a re-vegetation and habitat rehabilitation plan during the construction and operation of the facility. Restoration must be undertaken as soon as possible after completion of construction activities to reduce the amount of habitat converted at any one time and to speed up the recovery to natural habitats.
- Also refer to the requirements of the rehabilitation and restoration guidelines (Refer to paragraph 7.10.26).

7.10.7 Protection of fauna and Avi-fauna

Trapping, poisoning and/or killing of animals is strictly forbidden. No domestic pets or livestock are permitted on Site. Many slow moving animals, local amphibian and other species follow instinctive movements along roadside corridors where they travel from place to place.

- Every effort must be implemented on a daily on-going basis by the contractor to ensure that the construction areas have been checked for any animals and to ensure their removal and protection from direct and in-direct impacts during the construction activities.
- The removal of fauna from the site must be done in accordance with the requirements of the Nature Conservation Ordinance regulating these activities.
- Environmental corridors and “No-Go” areas must be demarcated and protected.

7.10.8 Clearing of vegetation, stripping & conservation of topsoil

The contractor shall take all reasonable steps to minimise the impact of his activities on the environment. If natural vegetation have to be removed for construction purposes, the natural vegetation shall be rescued, re-used (e.g. stabilizing the area after construction or re-vegetating other impacted areas) in such a way that it enhances the remaining natural veld. By the same principle topsoil (which contains the remaining natural seed store as well as possibly many bulb species) must be carefully removed and stored or re-used for rehabilitation or impacted areas in the immediate vicinity.

Vegetation clearing:

- A Method Statement must be submitted detailing the methods to be used for vegetation clearing.
- All cleared areas must be stabilised as soon as possible.
- Burning of cleared vegetation on site is prohibited.
- The burying of cleared vegetation or use as part of backfill or landscape shaping is prohibited unless written approval is obtained from the ECO.
- Cleared vegetation may be used for mulch or slope stabilisation of the Site.

- Should bulk vegetation be removed from the designated working areas (foot print area) then tall vegetation shall first be removed through brush cutting and chipping of larger shrub material; this may be added to the topsoil material stockpiles as mulch.
- Unless otherwise agreed upon, only indigenous plant material shall be used for this purpose.

Topsoil removal

- Prior to any activities within the demarcated work areas, topsoil material shall be removed to a depth of 100 - 200 mm (as per recommendation by the botanical specialist), or deeper if specified by the ECO and approved by the engineer, and stockpiled in a designated area for use in rehabilitation of the site post construction. In areas where it is not possible to remove topsoil or where the topsoil is not that deep (such as rocky areas), the amount of topsoil to be removed must be up to the discretion and approval of the ECO.
- Any area where the topsoil will be impacted by construction activities, including the construction offices and storage areas, must have the topsoil stripped and removed and covered with herbaceous vegetation (other than alien species), overlying grass and other fine organic matter and stockpiled for subsequent use in rehabilitation.
- Topsoil storage areas must be convex and should not exceed 2 m in height. The Contractor must ensure that the material does not blow or wash away.
- Topsoil must be treated with care, must not be buried or in any other way be rendered unsuitable for further use (e.g. by mixing with spoil) and precautions must be taken to prevent unnecessary handling and compaction.
- In particular, topsoil must not be subject to compaction greater than 1 500 kg/m² and must not be pushed by a bulldozer for more than 50 m. Trucks may not be driven over the stockpiles.
- Topsoil from different soil types must be stockpiled separately and replaced in the same areas from which they were taken if this proves to be the case. Specific attention should be given to the areas that may house rare and threatened species.
- Topsoil areas must be demarcated in order to ensure the safekeeping of topsoil and to separate different stockpile types.
- Remove and stockpile topsoil and subsoil separately
- Stockpile topsoil within an area where no stormwater runoff is expected

Reestablishment of topsoil

- Replace soil in the correct order e.g. subsoil below and topsoil above, as soon as possible after construction activities has been completed
- During completion of construction within the watercourse natural material (coarse in the case of watercourse beds) should be used to re-surface the bed of the watercourse to re-instate habitat
- Compact subsoil while in a moist state and spread topsoil as evenly as possible over the subsoil. The areas where the soil has been replaced should be at the same level as the immediate surroundings.
- Rip compacted areas, manually, within the immediate vicinity of the construction footprint to a depth of approximately 300mm and cover with topsoil and seed with *Cynodon dactylon*. The use of fertilizers and other chemical soil enhancers should be avoided.

7.10.9 Erosion & sedimentation control

The Contractor must take appropriate on-going and active measures to prevent erosion resulting from his own construction activities and operations as well as storm water control measures to the satisfaction of the ECO. During construction the Contractor must protect areas susceptible to erosion by installing all the necessary temporary and permanent drainage works as soon as possible.

In order to achieve erosion and sediment control, the following are applicable to all sites:

- No new development, without written authority approval, will be allowed on slopes greater than 12% (CARA, regulation 3). If applicable terraces will be made in accordance with agricultural regulations.
- Install erosion and sediment controls before work starts and maintain these features throughout the construction and operational phases (as applicable).
- Leave as much vegetation as possible.
- Install temporary fences to define “No Go” areas in those areas that are not to be disturbed.
- Divert run-off from upslope away from the site, but ensure that it does not cause downstream erosion. For example, dig drainage channels (catch drains sized to accommodate the upslope catchment).
- Install sediment controls down slope of the site to catch sediment (if applicable).
- Inspect and maintain erosion and sediment controls regularly.
- Limit vehicle movement to the site and control access points. Clearly mark such access points and inform all suppliers.
- Save and re-use topsoil during re-vegetation. Never store topsoil around trees as this may kill them. Spread the topsoil back when the work is finished and re-vegetate the site as soon as possible to control erosion. Remove the sediment and erosion controls only after re-vegetation was successfully implemented.
- Store all stockpiles and building materials behind sediment fences. Cover them with plastic to prevent erosion by wind.
- It is illegal to discharge water into a public stream if the quality does not conform to the required health or water standards. Other measures as may be necessary must be taken to prevent the surface water from being concentrated in streams and from scouring the slopes, banks or other areas. All potential hazardous fluids / materials must be protected from the rain to prevent them being washed into storm water channels. All such measures must be discussed with and approved by the ECO.

7.10.10 Alien invasive management plan

In accordance with Regulation 15 and 16 of the Conservation of Agricultural Resources Act, 1983 (Act no. 43 of 1983) (CARA) as amended, all listed alien invasive plant species must management on any land in SA. As such an alien invasive management plan may be required to be implemented during construction and operation phase of the project. If such a plan is required, it must include mitigation measures to reduce the invasion of alien species and ensure that the removal of alien species is undertaken. Wetlands and rivers are especially susceptible to many of species.

- In accordance with CARA all identified alien invasive plants encountered on the property and its immediate surroundings must be controlled.
- All alien invasive species must be identified and removed from each site and its immediate surroundings. This is especially true for any remaining natural corridor on site.
- No vegetation may be buried or burned on site.
- Where the use of herbicides and other poisonous substances are to be used, the Contractor must submit a Method Statement.

The invader status of the various invasive alien species in South Africa is described in accordance with Regulation 15 and 16 of the Conservation of Agricultural Resources Act, 1983 (Act no. 43 of 1983) (CARA) as amended (the 3 categories and its control are summarised underneath).

Category 1 (Declared Weed)

- Prohibited on any land or water surface in South Africa
- Must be controlled or eradicated (except in biological control reserves).

Category 2 (Declared Invader – commercial value)

- Allowed only in demarcated areas under controlled conditions
- Outside of controlled areas invaders must be controlled or eradicated where possible
- Prohibited within 30 m off the 1:50 year flood line of watercourses or wetlands unless authorization has been obtained

Category 3 (Plant Invaders – ornamental value)

- Allowed only in areas where they were already in existence with the promulgation of the regulations.
- Prohibited within 30 m of the 1:50 year flood line of watercourses or wetlands unless authorization has been obtained.
- All reasonable steps must be taken to ensure that they do not spread.
- Propagative materials of these plants (e.g. seeds or cuttings) may no longer be planted, propagated, imported, bought, sold or traded in any way.

7.10.11 Protection of archaeological & paleontological remains

Archaeological remains are ancient man-made objects, structures, or ancient burials that have been preserved on the earth's surface, underground, or underwater and serve as the historical sources that make it possible to reconstruct the history of human society, including mankind's prehistory. Palaeontology or Palaeontology, on the other hand, is the study of prehistoric life. It includes the study of fossils to determine organisms' evolution and interactions with each other and their environments (their paleoecology). Palaeontology lays on the border between biology and geology, and shares with archaeology a border that is difficult to define. Please refer to the specific recommendations in Section 6.2.

- Basic archaeological remains include work tools, weapons, domestic utensils, clothing, and ornaments; settlements including campsites, fortified and unfortified settlements, and separate dwellings; ancient fortifications; the remains of ancient hydraulic structures; ancient agricultural fields; roads; mining pits and workshops; ancient burial grounds and various burial and religious structures (stelae, stone figurines, stone fish monoliths (vishaps), menhirs, cromlechs, dolmens, sanctuaries); drawings and inscriptions carved into individual stones and cliffs; and architectural monuments. Archaeological remains also include ancient ships and their cargoes that sank in rivers and seas and settlements that came to be underwater as a result of shifts in the earth's crust
- Should any unmarked human burials/remains or ostrich eggshell water flask caches be uncovered, or exposed during construction activities, these must immediately be reported to the ECO and South African Heritage Resources Agency (SAHRA) (At: Ms Mariagrazia Galimberti 021 462 4502) for information on the appropriate course of action to be taken. Burials, etc. must not be removed or disturbed until inspected by an archaeologist or without written approval from SAHRA.

- Should any substantial fossil remains (e.g. vertebrate bones and teeth, shells, petrified wood) be encountered during excavation, however, these should be reported to SAHRA for possible mitigation by a professional palaeontologist.
- Note that the Contractor may not, without a permit issued by the responsible heritage resource authority; destroy, damage, excavate, alter, deface or otherwise disturb any archaeological site or archaeological material. The latter is a criminal offence under the Heritage Resources Act.

SAHRA contact details:

PO Box 4637, CAPE TOWN, 8000

111 Harrington Street, Cape Town

Tel: (021) 462 4502

Fax: (021) 462 4509

Website: www.sahra.org.za

7.10.12 Storage of construction material & stockpiling

New construction material will be stored in demarcated areas on the affected properties prior to commencement construction. The Contractor must provide a method statement (for approval by the ECO) of the construction activities which will indicate:

- the type and quantity of material to be stored;
- whether any oil contaminated/containing equipment will be stored;
- how (including what type of vehicles will be required) it will be deliver the material on site at the necessary storage area; and
- whether there is any risk of spill or runoff of any building materials or chemicals and how this is to be mitigated.

In addition:

- The Contractor must ensure that any delivery drivers are informed of all procedures and restrictions (including "no go" areas) required to comply with the Specifications. The Contractor must ensure that these delivery drivers are supervised during off-loading, by someone with an adequate understanding of the requirements of the Specifications.
- All manufactured and/or imported material must be stored within the demarcated area, and, if so required, out of the rain. All lay down areas outside of the construction camp must be subject to the Engineer and the ECO's approval in such a way as not to cause a nuisance or environmental damage.
- All building materials are to be prepared at the batching plant, to enable the effects of cement and other substances, and the resulting effluent to be more easily managed.
- It is essential that any imported material i.e. base material for road works, building sand, bedding base sand for pipe / cable lines etc. must be screened and of which the origins must be identified prior to arriving at the receiving environment, this must be approved by the Engineer / ECO.
- Special care must be taken to prevent bringing in materials contaminated with seed of Invasive Alien Plants. Contractors shall not import construction materials such as sand, gravel or fill contaminated with seed of Invasive Alien Plants, or quarried from areas surrounded by Invasive Alien plant species such as Port Jackson or Rooikrans.

- The Contractor must negotiate appropriate space on for this purpose on an area away from natural vegetation and any wetland habitat with the ECO.
- The Contractor must ensure that all staff, contractors and subcontractors are aware of and keep material within these designated storage areas. The Construction Supervisor shall ensure that the consultant team is familiar with same.
- Contractors will not be allowed to store new construction material on the sides of the access road, or within natural vegetation or next to the existing access road.
- Stockpiling of gravel, cut, fill or any other material including spoil should only be allowed in degraded areas or areas below the future cover of buildings and tar or paved parking surface.
- Any area used for stockpiling and not covered by building development must be returned to at least the state they were in before stockpiling and it must be ensured that the erosion potential of these areas is not increased.
- The Contractor must ensure that the material does not blow or wash away or mix with each other. If the stockpiled material is in danger of being washed or blown away, the Contractor must cover it with a suitable material, such as hessian, netting or plastic.
- Also refer to the traffic- and transportation management plans and their requirements.

7.10.13 Oil storage and management

An important potential environmental impact is oil spills from any oil filled equipment and machinery that may occur during transportation or storage of decommissioned and new construction material/equipment. The following conditions shall apply:

- Vehicles must be checked for oil leaks prior to going on site
- Care should be taken to prevent any potential oil spillage during upgrading activities.
- Sufficient measures should be put in place to ensure that any potential oil spills are mitigated.
- An oil spill kit should be available on site at all times during the construction activities;
- Oil containment facilities should be provided for any oil filled equipment onsite;
- All oil spills must be reported to the ECO within 24 hours, indicating the containment and rehabilitation measures implemented

Oil spill kits are available from:

- Drizit (021) 531 5335
- Enretech (021) 683 1858
- Pinelands Environmental Technology (021) 531 3749

7.10.14 Storing of petroleum products

Although no petroleum products will be stored on site it is important to know that petroleum fuels contain harmful substances known to cause health problems and can easily have adverse effects on water quality, and the environment. Petroleum spills can move rapidly into the soil and quickly contaminate drinking water. In order to prevent pollution it is important to, use proper methods when handling, using, and storing diesel fuel, gasoline, kerosene, or other petroleum products.

The South African National Standards pertaining to the installation of a storage tank include:

- SANS 310, which requires that an aboveground storage tank be of sufficient structural strength, based on sound engineering practices, to withstand normal operations and use;

- Sans 1668, for fibre-reinforced plastic tanks for the underground storage of petroleum products;
- Sans 10089-1, which deals with the storage and distribution of petroleum products in aboveground bulk installations; and
- Sans 1535, for glass- reinforced polyester-coated steel tanks, for the underground storage of hydro- carbons and oxygenated solvents, which are intended to be buried horizontally.

Storing of smaller quantities of fuel or oil

Any fuel storage proposals must be cleared by the ECO before any storage or stockpiling takes place. If the contractor proposes to use only small fuel storage facilities (< 200 litres) the following basic requirements must be adhered to:

- Fuels and oils must be safely located out of harm's way from the elements and safety and fire prevention must be strictly adhered to.
- All fuel oil containers must be placed within suitable drip trays to prevent accidental spillage of oils and fuels.
- A suitable leak proof container for the storage of oiled equipment (filters, drip tray contents and oil changes etc.) must be established.
- All spills are to be recorded in the ECO diary.

7.10.15 Storing of hazardous substances

Although no potentially hazardous substances will be stored on site it is important to understand how potentially hazardous substances are to be stored on site, the Contractor must submit a Method Statement detailing the substances and/or materials to be used, together with the storage, handling and disposal procedures of the materials to the ECO.

- Hazardous materials must be stored under lock and key in designated areas with properly displayed and visible warning signs.
- No works related to the submitted Method Statement may commence until the Method Statement has been studied and approved in writing.
- An effective monitoring system to detect any leakage or spillage of all hazardous substances during their transportation, handling, use and storage must be implemented. This must include precautionary measures to limit the possibility of oil and other toxic liquids from entering the soil or storm water systems.
- Measures to protect hydrological features such as streams, rivers, pans, wetlands, dams and their catchments, and other environmental sensitive areas from construction impacts including the direct or indirect spillage of pollutants must be implemented.
- **Paints:** - No paint products may be disposed of on Site and brush/roller wash facilities must be established to the satisfaction of the Engineer and the ECO. Oil based paints and chemical additives and cleaners such as thinners and turpentine must be strictly controlled. A Method Statement detailing the paint management procedures is required.
- **Hazardous building materials:** -Hazardous building materials (e.g. asbestos, fibre claddings, refrigerants, coolants, sub-station cooling oils, etc.) must be identified and dealt with in accordance with the relevant safety and health legislation. All such material must be separated on Site and disposed of at appropriate licensed disposal sites. The Contractor must supply the ECO with a certificate of disposal.

7.10.16 Use of cement or concrete

All concrete will be imported from a local supplier and will not be mixed on site. Concrete will be transported on wheelbarrows to the weir site through alien vegetation and disturbed land.

The Contractor is advised that cement and concrete are highly hazardous to the natural environment because of the high pH levels of the material, and the chemicals contained therein. Wash-out water with high pH is the number one environmental issue for the ready mix concrete industry. The alkalinity levels of wash water can be as high as pH 12, which is toxic to fish and other aquatic life.

The Site Supervisor or Contractor must indicate the need for and the proposed location of concrete batching plants which includes the location of cement stores, sand and aggregate stockpile areas. No cement will be mixed on site for this project. A Method Statement indicating the layout, type of concrete batching preparation (dry or wet mix). The site agent must indicate on the Method Statement proposed total volume of concrete that is needed for the completion of the entire project.

Concrete/cement mixing:

- Concrete and cement may only be mixed on existing hard surfaced areas, or edged mortar boards or a suitable container. Concrete may not be mixed or stored directly on the ground under any circumstances;
- The visible remains of the batch and concrete, either solid, or from washings, must be physically removed immediately and disposed of as hazardous waste.
- Washing of equipment shall be done in a container to prevent any runoff of contaminated washing water.
- Extreme care must be taken to limit the amount of water contaminated by washing equipment. Water from concrete washing can be re-used in concrete mixes or must be stored in drums, then removed from the site and disposed of at a licensed municipal dump site.

Concrete batching plants

The following procedures must be implemented to control waste water run-off from concrete batching plant locations:

- The location of concrete batching areas must be approved by the ECO (if possible/appropriate, the use of ready-mix concrete is preferred).
- Concrete batching facilities must have suitable bunding methods in place to ensure minimal waste water run-off occurs during batching operations.
- Contaminated water may not enter a natural or man-made (e.g. trench / sloop or dam) water system. Preventative measures include establishing sumps from where contaminated water can be either treated in situ or removed to an appropriate waste site.
- Dry mixing batching areas to be carefully placed in consultation with the ECO.
- Cement bags are to be stored securely out of harm's way from the elements (wind and rain). Bags have to be covered and placed on plastic sheeting. Used cement bags must be disposed of on a regular basis via the solid waste management system, and must not be used for any other purpose.
- Sand and stone used for cement or concrete batching must be stored on plastic layers (or on ECO approved disturbed areas) in order to prevent contamination of the natural environment.
- Cleaning of equipment and flushing of mixers must not result in pollution of the surrounding environment. All wastewater resulting from batching of concrete must be disposed of *via* the contaminated water management procedure.

- Excess or spilled concrete must be confined within the works area and all visible remains of excess concrete must be physically removed and disposed of on completion of cement work. Washing the remains into the ground is not acceptable. All excess aggregate must also be removed.
- Wash-down areas must be confined to within the concrete batching areas only.

7.10.17 Blasting / drilling

In the event where blasting or rock drilling is required, the following must be implemented:

- A Method statement must be provided for each case separately **prior** to commencement of blasting works.
- The contractor must take all necessary precautions to prevent damage to special features and the general environment, which includes the removal of fly rock.
- The contractor must ensure that no pollution results from drilling operations, either as a result of oil and fuel drips, or from drilling fluid. The contractor must take all reasonable measures to limit dust generation as a result of drilling operations.
- The ECO must be given 24-hour notice before blasting events.

7.10.18 Fire fighting

Adequate firefighting equipment according to the fire hazard during the construction period must be available on site and in good working order (at least one type ABC (all purpose) 2.5 kg extinguisher and 3 fire beaters per working area). The persons on site must be trained in the use of such equipment.

- The main contractor must provide a list of all authorities involved in firefighting in the region. This list must include emergency contact numbers and must be visible at the site office.
- Welding, gas cutting or cutting of metal will only be permitted inside the working areas.
- The Contractor must pay the costs incurred to organizations called to put out any fires started by him. The Contractor must also pay any costs incurred to reinstate burnt areas as deemed necessary by the land owner.
- It is required that contractors have available [if there is cell phone reception] the emergency telephone numbers of the nearest local Fire Fighting Station and that an emergency firefighting re-action plan has been drawn up with onsite workers and the resident land-owner / farmer.

7.10.19 Emergency Procedures

It is the responsibility of the contractor to assess the potential risks to the environment as a result of the project. As such, the contractor must have the necessary standard emergency operating procedures in place to deal with any potential emergency such as oil spills or fire.

- All staff should be made aware of the necessary basic emergency procedures in the event of an emergency including injuries to staff. The appropriate equipment and identified personnel to deal with such basic emergencies should be available on site.
- **Fire:** The Contractor must advise the relevant authority of a fire as soon as one starts and must not wait until he can no longer control it. The Contractor must ensure that his employees are aware of the procedure to be followed in the event of a fire.

- **Hazardous Material Spills:** The Contractor must ensure that his employees are aware of the procedure to be followed for dealing with spills and leaks, which must include notifying the Engineer, the ECO and the relevant authorities. Treatment and remediation of the spill areas must be undertaken to the reasonable satisfaction of the ECO and Local Authority.

7.10.20 Solid waste management

Waste refers to all solid waste, including domestic waste, hazardous waste and construction debris. The Contractor are responsible for the establishment of a refuse control system (which must consider recycling wherever possible) that is acceptable to the ECO. Disposal arrangements must be made in advance and cleared with the ECO before construction starts.

- No littering or on-site burying or dumping of any waste materials, vegetation, litter or refuse may occur.
- All solid waste must be disposed of offsite at an approved landfill site in terms of section 20 of the Environment Conservation Act (Act No. 73 of 1989). The Contractor must supply the ECO with a certificate of disposal.
- The Contractor must provide problem animal- and weatherproof bins with lids of sufficient number and capacity to store the solid waste produced on a daily basis. The lids must be kept firmly on the bins at all times. Bins must not be allowed to become overfull and must be emptied regularly.
- Waste from bins may be temporarily stored on Site in a central waste area that is weatherproof and scavenger proof and which the Engineer and the ECO has approved.
- All hazardous waste must be disposed of at a registered hazardous waste disposal site and certificates of safe disposal must be obtained.
- All waste generated during the decommissioning and reconstruction activities must be removed by the Contractor as soon as possible, and within the period specified in the EMP and disposed of at a registered landfill site.
- The Contractor must make provision for workers to clean up the Contractor's camp and working areas on a daily basis so that no litter is left lying around and so that the site is in a neat and tidy state. The Contractor must remove from site the refuse collected at least once a week.

7.10.21 Toilets & Ablution Facilities

The Contractor must provide suitable sanitary arrangements at designated points of the construction site for all site employees. A minimum of one toilet must be provided per 15 persons at each working area (station) or as stipulated in the Management plan.

- Toilets must be at least 32m away from any watercourse
- The toilet must be within easy reach (max 300m) of the working area and be in good working condition and cleaned on a daily basis. Toilet paper must be provided. The toilets must be emptied on a weekly basis or when full or when instructed by the ECO on site.
- Disposal arrangements must be made in advance and cleared with the ECO before construction starts. Sanitation provision and servicing must be to the satisfaction of the ECO.
- The Contractor must ensure that toilets are emptied prior to any builders' holidays, and/or weekends.
- Toilets must be of a neat construction and must be provided with doors and locks and must be secured to prevent them blowing over.

- NB: No burying of any waste material on or near the construction site nor anywhere on the surrounding property is permitted.
- Eating areas that are allocated for workers must be established in an environmentally acceptable manner and in line with all OH & Safety Act regulations. All on site and on route workers temporary eating areas must have acceptable toilet and refuse management systems in place and these areas must have suitable refuse receptacles' available for the containment and disposal of general litter and refuse.

7.10.22 Discharge of construction water

Potential pollutants of any kind and in any form must be kept, stored, and used in such a manner that any escape can be contained and the water table not endangered. This particularly applies to water emanating from runoff from fuel depots/workshops/truck washing areas.

- The contractor, being responsible for the construction and effective containment and maintenance of settlement ponds must ensure that the surrounding environment is not adversely affected as a result of construction activities.
- Wash down areas must be placed and constructed in such a manner so as to ensure that the surrounding areas are not polluted. Contaminated water includes water that is carrying excess sediment due to construction activities.
- Contaminated water storage facilities must not be allowed to overflow and appropriate protection from rain and flooding must be implemented.
- Contaminated water that is removed from site must be disposed of at a facility approved by the ECO and Local Authority.
- No contaminated water that does not meet the water quality standards and criteria under the National Water Act may be released into a natural system, whether it is to surface or groundwater.
- All cement effluent from mixer washings, and run-off from batching areas and other work areas must be contained in suitable sedimentation ponds.
- Sedimentation ponds must be allowed to dry out on a regular basis to allow for solid material to be removed.
- This material must be disposed of in a suitable manner, depending on the nature of the material, and to the discretion of the ECO

7.10.23 Treating (flushing / testing) of pipelines

Cleaning/sterilization/flushing of pipelines shall not impair surrounding environmental quality.

- Any contaminated water from such activities shall be contained until it complies with the standards contained in the National Water Act or other relevant Acts, as well as those laid down by the Local Authority.
- Alternatively, it shall be removed from site and disposed of at an approved waste disposal site.

7.10.24 Eating facilities

The Contractor must designate eating areas for the approval of the ECO, which must be clearly demarcated. No eating of meals must take place outside these designated areas without the approval of the Contractor/ESO.

- The feeding or leaving of food for animals is strictly prohibited.
- Sufficient waste bins must be present in this area and emptied regularly.
- The contractor must supply cooking facilities that are suitable for the environment and are not liable to cause the outbreak of fires.
- No overnight camping/stay on site allowed. If overnighing is necessary for security purposes then it must be cleared with the ECO on site.
- No washing in dams or streams are allowed.

7.10.25 Dust Control

The Contractor must take all reasonable measures to minimize the generation of dust as a result of construction activities resulting from along-construction-route activities (but must also take into account possible water constrictions of the area).

- The onsite construction site agent must take into account prevailing wind strength and wind direction and must have preventative measures on standby to minimize dust pollution that may cause damage to people and property.

7.10.26 Restoration and rehabilitation

The Contractor must ensure that all structures, equipment, materials and facilities used or created on site for or during construction activities are removed once the project has been completed. On completion of the project or phase, all areas impacted by the construction activities must be reinstated and/or rehabilitated to the satisfaction of the ECO with emphasis on the following:

- Immediately after the demolition of the camp site, the contractor shall restore the site to its original state, paying particular attention to its appearance relative to the general landscape.
- The contractor's procedure for rehabilitation shall be approved by the ECO and Engineer.
- Site offices must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO.
- Labourer's facilities (if applicable) must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO.
- All construction site areas must be rehabilitated or reinstated to the satisfaction of the ECO.
- All temporary fencing and demarcation must be removed and the areas reinstated to the satisfaction of the ECO.
- Temporary storage areas must be rehabilitated or reinstated to the satisfaction of the ECO.
- All remaining construction material must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO.

Any additional **disturbed** areas must be rehabilitated or reinstated to the satisfaction of the ECO. This shall include but not be limited to:

- Earthworks to reinstate the physical characteristics of the site. Here attention to the natural vertical and lateral heterogeneity in landform shall guide the reinstatement of natural areas.

- Replacement of topsoil material – care shall be taken to ensure that the same material that was removed from each area is replaced there, since this will carry the seed complement appropriate for re-establishment of each plant community type.
- Final landscaping by machine, but landscaping by hand may be required in many areas under rehabilitation.
- Re-seeding and / or replanting of rehabilitated areas.
- The Contractor shall not be permitted to use fertilisers or pesticides.
- It is imperative that any potential erosion problems are addressed. This may require subsequent site visits to monitor the efficacy of erosion control measures.

7.10.27 Land Management

- Vehicles accessing the construction site must be made aware of driving in hazardous road conditions, sharp bends, narrow roads, bad weather, on or near children or domestic animals along the road.
- Vehicle movements should be kept to a minimum during rain to avoid damage to access roads.
- No fences or gates on the relevant construction property must be damaged. All access gates to the property (construction site) to be kept closed at all times to prevent domestic and or wild animals from getting out. Access by unauthorised personnel should be controlled. The access gates to the construction areas must always be closed.
- Soil erosion must be prevented at all times along the access roads and around construction areas.

7.10.28 Socio-Cultural Issues

- Property owners or property occupiers must be treated with respect and courtesy at all times.
- The cultural lifestyles of the communities living in close proximity to the construction areas must be respected.

7.11 EMERGENCY PREPAREDNESS & RESPONSE

The following potential emergency situations have been identified and include the procedure for responding to, and for preventing and mitigating the environmental impacts that may be associated with them (also refer to Penalties and Fines).

7.11.1 Accidental fires

Fire safety in Fynbos Area is a very real risk and must be stringently controlled. No fires will be permitted on site for any reason. If required, a designated smoking area will be provided, and clearly demarcated and signposted, with a facility for safe containment and disposal of cigarette butts.

The following measures must be implemented:

- Adequate firefighting equipment must be available on site and in good working order (including at least one type ABC (all purpose) 2.5 kg fire extinguisher and 3 fire beaters per working area). The persons on site must be trained in the use of such equipment.

- The main contractor must provide a list of all authorities involved in firefighting in the region. This list must include emergency contact numbers and must be visible at the site office.
- The contractors must establish an emergency procedure (with contact numbers) to the satisfaction of ECO (whenever work is done in any fire prone areas).

7.11.2 Hydrocarbon spills

Since the project is in proportion relative small, no fuel storage or distribution facilities will be established. As a result the significance of any spill is much reduced. The following must be observed:

- Vehicles will arrive on site already fuelled for the project.
- If additional fuel is needed, it will be brought in as needed (minimal volumes) and refuelling will be done using a pump and not a funnel (to minimize the risk of spills).
- Spill trays shall be used during re-fuelling.
- In the case of accidental spillages or leakage, the contractor will be responsible for immediate containment and corrective action (e.g. stopping the leakage), and to inform the Construction Supervisor and ECO.
- The ECO will recommend the best possible environmental solution.
- The Contractor will be liable for any costs incurred.

7.11.3 Concrete/cement spillages

The Contractor/supplier will be liable for the safe and correct deliverance of substantial loads of concrete or cement.

- Should a spill occur the Contractor/supplier will be liable for all costs of the rehabilitation needed.

8. OPERATIONAL EMP (OEMP)

The most important part of the operational phase will be to ensure that the site is meticulously maintained and that the operations are carefully monitored. The applicant will remain overall responsible for the environmental performance of the site and must be aware of the legal requirements and obligations. The applicant must also be aware of the legal action that can be taken against him as a person with regards to negligence leading to environmental pollution.

The River Rehabilitation and Management Plan (Appendix 18) sets out General and Site Specific Mitigation Measures for the planning, rehabilitation and operational phases of the proposed project and must be applied for the entire length of the water scheme.

The owner or delegated responsible person must implement an operational and maintenance management plan which must include:

- Access management and control;
- Energy management and monitoring;
- Water management and monitoring;
- Erosion management;
- Waste and pollution management;
- Sewerage management;
- Fire Management;

Minimise dust and air emissions;
Protection of indigenous natural vegetation and fauna;
Specific monitoring and operational instructions;
Emergency plans which will cover all reasonable aspects of the operations which might lead to environmental pollution or degradation.

8.1 TRAFFIC ACCESS ROUTES & HAUL ROADS

The Operator of the site must control the movement of all vehicles and plant including that of his suppliers so that they remain on designated routes. In addition such vehicles and plant must be so routed and operated as to minimise disruption to regular users of the routes not on the Site.

- On gravel or earth roads on Site, the vehicles of the Contractor and his suppliers must not exceed a speed of 25 km/h.
- On public roads adjacent to the Site vehicles will adhere to municipal and provincial traffic regulations.
- Only approved access roads may be used.
- All measures must be implemented to minimize impacts on local commuters e.g. limiting construction vehicles travelling on public roadways during the morning and late afternoon commute time and avoid using roads through densely populated built-up areas so as not to disturb existing retail and commercial operations.

8.2 ENERGY MANAGEMENT

All reasonable steps must be taken to ensure the efficient management of energy. Energy management and conservation measures must be propagated and encouraged. The objective of energy management will be to encourage the conservation of energy, for example:

- Ensure that cooling units are located and operated to conserve energy. If refrigerant are to be used, please note that R22 as a refrigerant are being phased out (due to negative impact on the ozone) and that the following gasses are more environmentally friendly options: ammonia, R134a, R143a, R404A, R407C, R410A, and R507A.
- Install energy-efficient appliances (e.g. a grade one refrigerator is at least 35% more energy-efficient than a grade three one).
- Install energy efficient lightning (which uses less energy to give the same amount of illumination and last longer than conventional incandescent bulbs).
- Insulate water heaters and hot water pipes (insulating hot water pipes from the water heater to the source are another way to conserve).
- Disconnect or switch- off units/appliances which are not in use.
- Monitor different energy uses (e.g. electricity, fuels and gas).

8.3 WATER MANAGEMENT

- Ensure that all additional water uses are correctly registered with the Department of Water Affairs (e.g. Agri-industrial use).
- Water conservation measures such as low flow taps, high pressure hoses, dual flush toilets, water wise gardens, rainwater tanks etc. must be encouraged and implemented.
- Every reasonable effort must be made to reduce the long term water demand.

- Environmental training of personnel must include water conservation awareness.
- A monthly water monitor program with the aim of ever reducing the water usage must be implemented (records must be kept).

8.4 EROSION & SEDIMENT CONTROL

Soil erosion (through wind & water) removes valuable top soil which is the most productive part of the soil profile (containing plant nutrients, seeds and bulbs). Development disturbs and loosens soils which can easily lead to erosion. The plants and animals that depended on that soil can no longer survive, and the plants that once grew that cannot re-establish itself because the seed store is gone. Soil may then have to be brought back from elsewhere, increasing the cost of the project and the risk of importing weeds and other waste or toxic material. In accordance with the Conservation of Agricultural Resources Act, 1983 (Act No. 43 of 1983) (CARA), the aim of erosion management is to prevent any form of soil erosion through proactive thinking and prevention as well as immediate rehabilitation.

In order to achieve erosion and sediment control, the following are applicable to all properties:

- Inspect and maintain erosion and sediment controls on a regular basis and ensure that it can accommodate the upslope catchment.
- Leave as much vegetation as possible.
- Install permanent fences to define 'no go' areas in those areas that are not to be disturbed.
- Install sediment catchment controls down slope of the site to catch sediment (if applicable).
- Limit vehicle movement to the site and control access points. Clearly mark such access points and inform all suppliers.

8.5 WASTEWATER MONITORING PROGRAM

In terms of the National Water Act, 1998 (Act 36 of 1998), the Discharge of waste or water containing waste is a controlled activity for which a Licence or General Authorization must be obtained. The applicant/legal operator must ensure that wastewater (if applicable) is legally disposed by applying for a General Authorization, a License or exemption in terms of the Water Act.

- Wash-water used for cleaning of instruments or equipment must not contain any chemicals or hazardous materials that will increase the risk of soil and water contamination.
- Wash-water used to clean panels must be recycled as far as possible.
- Measures to prevent erosion must be implemented.
- A wastewater monitoring program may be required, which must include monitoring of quantities disposed of (on a monthly basis) and compliance of treated wastewater quality after treatment but before disposal.

8.6 WASTE & POLLUTION MANAGEMENT

An integrated waste management approach based on waste minimisation (e.g. reduction, recycling, re-use and disposal) must be encouraged. Poor waste management can lead to adverse environmental impacts (e.g. odours, pollution and visual impact) as well as health risks. Sound waste management is thus non-negotiable.

- No on-site burying or dumping of any waste materials, vegetation, litter or refuse may be allowed.
- Domestic waste must be stored in approved containers (e.g. bins with removable lids).
- All solid waste will be disposed of at a landfill licensed in terms of section 20 of the Environment Conservation Act (Act No. 73 of 1989).

8.6.1 Recycling

Whenever possible, a suitable recycle arrangement must be negotiated with a local recycle agent to ensure the re-use of recyclable material. Recycling should aim at sorting as much of the following materials as practical:

- Paper and cardboard
- Aluminium
- Copper
- Metals (other than aluminium and copper)
- Glass
- Organic waste
- Batteries
- Electronic equipment

8.6.2 Pollution management

All possible pollution sources must be identified and all reasonable steps taken to prevent pollution or accidental spillages.

- Ensure that all concentrated potential sources of pollution are protected (bunded) in order to minimise the risk of accidental spillage or pollution. Storage tanks should be bunded in such a way to contain at least 120% of the storage tank's capacity.

8.7 SEWERAGE MANAGEMENT

If applicable sewerage must be installed in accordance with the Municipal regulations and Department of Water Affairs (DWA) requirements.

- Sewerage management must aim at the prevention of pollution and must be maintained on a regular basis.
- Maintenance records must be kept.

8.8 FIRE MANAGEMENT

Refer to emergency preparedness and response paragraph 8.11.

8.9 MINIMISE DUST AND AIR EMISSIONS

Refer to erosion and sedimentation control paragraph 8.4.

8.10 MANAGEMENT OF NATURAL AREAS AND GARDENS

The objective regarding the management of natural areas and gardens are to identify critical or conservation worthy features and to manage such areas and gardens in such a manner as to promote biodiversity and ecological processes.

- Natural areas must be managed as close to natural as possible (no interference wherever possible).
- No garden areas will be allowed.
- All listed invasive alien vegetation must be removed in accordance with CARA legislation (The Conservation of Agricultural Resources Act, 1983 (Act No. 43 of 1983)) as revised.

8.11 EMERGENCY PREPAREDNESS AND RESPONSE

The following potential emergency situations have been identified and include the procedure for responding to, and for preventing and mitigating the environmental impacts that may be associated with them.

8.11.1 Accidental fires

Fire safety in Fynbos Area is a very real risk and must be stringently controlled. No fires will be permitted on site for any reason. If required, a designated smoking area will be provided, and clearly demarcated and signposted, with a facility for safe containment and disposal of cigarette butts.

The following measures must be implemented:

- Adequate firefighting equipment must be available on site and in good working order (including at least one type ABC (all purpose) 2.5 kg fire extinguisher and 3 fire beaters per working area). The persons on site must be trained in the use of such equipment.
- The main contractor must provide a list of all authorities involved in firefighting in the region. This list must include emergency contact numbers and must be visible at the site office.
- The contractors must establish an emergency procedure (with contact numbers) to the satisfaction of ECO.

8.11.2 Hydrocarbon spills

Since the project is in proportion relative small, no fuel storage or distribution facilities will be established. As a result the significance of any spill is much reduced. The following must be observed:

- Vehicles will arrive on site already fuelled for the project. If additional fuel is needed, it will be brought in as needed (minimal volumes) and refuelling will be done using a pump and not a funnel (to minimize the risk of spills). Spill trays shall be used during re-fuelling.
- In the case of accidental spillages or leakage, the client will be responsible for immediate containment and corrective action (e.g. stopping the leakage) and will be liable for any costs incurred.

9. DECOMMISSIONING EMP (DEMP)

The facility is expected to have a lifespan of 20+ years (i.e. with routine maintenance). The facility infrastructure would only be decommissioned and rehabilitated if it reaches becomes outdated or inadequate, in which case the facility will normally be upgraded and not decommissioned.

It is thus considered unlikely that the facility will be decommissioned. However, it is likely that the facility will may be upgraded or enlarged as part of maintenance and the replacement of individual components with more appropriate technology/infrastructure available at that time.

- **The relevant mitigation measures contained under the construction section should be applied during decommissioning and therefore is not repeated in this section.**
- Site preparation activities will include confirming the integrity of the access to the site to accommodate required equipment, preparation of the site (e.g. lay down areas, construction platform) and the mobilisation of construction equipment.
- Disassembled components will be reused, recycled, or disposed of in accordance
- Specific consideration must be given to ways to minimise waste and wastage in maintenance and the decommissioning phase of the proposed development.
- Equipment used in the plant must be recycled and re-used where possible to avoid the filling of already limited landfill space.
- Batteries must be re-used or recycled.

APPENDIX 1: DECLARATION OF UNDERSTANDING

DECLARATION OF UNDERSTANDING

I _____

Representing: _____

Declare that the conditions of the EMP were brought to my attention and that I have read and understood the contents of this Environmental Management Plan and that a copy of this EMP has been made available to me.

Site: _____

Date: _____

I also declare that I understand my responsibility in terms of enforcing and implementing the Environmental Specifications as set out in this Environmental Management Plan.

I also undertake to inform all persons under my supervision of these specifications and the contents of the Environmental Management Plan.

Signed: _____

Place: _____

Date: _____

Witness 1: _____

APPENDIX 2: START-UP REPORT

To be included after start-up meeting.

APPENDIX 3: ENVIRONMENTAL EDUCATION

ENVIRONMENTAL TRAINING FOR CONSTRUCTION.

The why, what and how...

BUT WHY...

... should we care about the environment?

The environment provides us with everything we need to survive – food, water, fuel, air, etc. Human activity uses resources and has an impact on those resources. Managing our resource use and ensuring that our impact is minimized will ensure that these resources are not depleted.

The Constitution says that all people in South Africa have the right to a healthy environment. If you damage the environment, you are taking away that basic right of others as well as future generations – your children and grandchildren!

...environmental management if there is already conservation?

Historically, development and environmental conservation have been in conflict, because conservation was understood as the protection of resources, and development as the use, or exploitation of resources. The two competed for the same resources, but both are needed! Enter: *SUSTAINABLE DEVELOPMENT*.

Sustainable development is development that meets the needs of the present without compromising the ability of future generations to meet their own needs.

Sustainable development thus aims to improve the quality of human life while living within our ecological means = the wise use of resources!

...environmental management of construction?

South Africa's effort to attain sustainable development is based on the concept of Integrated Environmental Management (IEM). The purpose of IEM is to resolve or lessen any negative environmental impacts and to enhance positive aspects of development.

IEM is designed to ensure that the environmental consequences of development proposals are understood and adequately considered in the planning, implementation and management of all developments.

It is intended to guide, rather than impede the development process by providing a method of gathering, analysing and utilising information about the environmental impacts of development. IEM and other principles of Environmental Management are set out in the National Environmental Management Act (No. 107 of 1998) & National Environmental Management Amendment Act (No. 62 of 2008)

BUT WHAT...

...exactly is the 'environment'? What if we're not working near rivers or fynbos or leopard toad habitat?

The environment is not only the 'conservation-worthy' such as rare plants and endangered animals. The environment is everything around you!

It is made up of living things (e.g. people, plants & animals) and non-living things (e.g. soil, water, buildings & cars). People and man-made things are also important parts of the environment.

Protection of the environment means that all living and non-living things are protected. During construction, Environmental Management Programmes (EMP's) are implemented not only to protect fynbos or leopard toads but also to protect people (both on site and off), property (houses, cars, etc.) as well as natural resources such as water, air and soil.

...do Environmental Management Programmes (EMP's) do? What does this mean for my contract?

EMPs are tools to facilitate environmental management during the construction phase of development projects and thereby avoid *unnecessary* impacts to the environment.

In the past, the functionality and efficiency of EMPs was hampered by resistance from contractors and engineers, the difficulties of costing for compliance and the lack of legal enforceability.

Now Environmental Management Programmes (EMP's) are stipulated in the Environmental Authorisations (ROD) as a condition of the approval to go ahead with the development, in other words it is legally binding.

| |
|---|
| When you sign a contract do work on a project with an EMP, you are legally bound to comply with that EMP! |
|---|

Methods of implementing EMPs are becoming more and more stringent and issues of enforceability are being addressed. Those individuals and companies that are familiar with compliance with EMPs will be at a competitive advantage!

...do EMPs consist of?

EMPs usually contain an environmental policy statement, organisational structure detailing the responsibilities and authorities involved in the project, procedures for communication and record-keeping and environmental specifications.

EMPs are adapted to the scale and sensitivity of the construction project. They can be thick documents detailing specifications for every eventuality specifically adapted to the project, or they can be short and brief documents setting out standard environmental procedures and controls. Sometimes EMPs include extensive penalty and incentive schemes.

A WORD ON METHOD STATEMENTS:

A method statement can be requested or proposed when an activity is either not included in the EMP at all, if the EMP specifications for an activity are not deemed adequate, if an activity is required that is not allowed by the EMP, etc. In other words, when the EMP does not give enough information to manage the environmental impact of a specific activity.

A method statement is defined as a written submission by the Contractor setting out the plant, materials, labour and method proposed to carry out an activity. Method statements must provide enough detail that the environmental impact of the activity can be assessed. Method statements must therefore be submitted well in advance of the activity (usually at least 5 days but sometimes more).

Method statements are therefore an extension of the EMP, are also legally binding and are intended to ensure that the environmental implications of an activity outside of the EMP can be addressed.

Method statements usually require the approval by the engineer, the ECO/ESO/DEO, etc. before the activity can take place. If such an activity takes place without approval and results in environmental damage, the contractor is responsible for the cost of rehabilitation/clean-up/etc.

...is an ECO, ESO, DEO, etc.?

EMPs usually require the appointment of an ECO, ESO, DEO, etc. to oversee the implementation of and compliance with the EMP on behalf of the engineer or the contractor(s). Ultimate responsibility for compliance with the EMP lies with the contractor(s) and the engineer.

ESO = Environmental Site Officer – usually on site permanently or often. Can be independent consultant or from contractor/engineer.

ECO = Environmental Control Officer – usually visits site on a regular basis and audits compliance with the EMP. Usually independent consultant.

DEO = Designated Environmental Officer – usually on site permanently, usually member of contractor or engineer site staff.

Organisational structures and responsibilities differ from project to project and depend on environmental sensitivity of the project, scale of the project, etc. Increasingly nowadays, each party is required to appoint their own person responsible for environmental management on site, e.g. the engineer would have an ESO/ECO and the main contractor(s) would have an ESO/DEO etc.

It is therefore important to familiarise yourself with that part of the EMP that deals with organisation and responsibilities for each contract that you are involved in.

BUT HOW...

...do EMPs promote sustainable development?

They don't!

It is the people on site that protect the environment. The EMP, like any other plan or policy, is not worth anything if there isn't a commitment from those working on the project to compliance with the EMP.

...can I ensure my work comply with the EMP?

Environmental specifications in different EMPs can vary from vague to very detailed.

- Firstly, it is obviously important to know what those specifications are, vague or not, so **READ THE DOCUMENT!** Ignorance does not absolve you from your responsibility. A copy of the EMP must be kept at the site office at all times.
- It also helps to understand **WHY** those specifications are there – some things are obvious but others may not be. Some EMPs may have specifications that are not relevant. Don't be afraid to question the EMP; it can only increase its efficiency!
- Know where the sensitive areas on site are – watercourses, wetland areas, residential areas, etc. – and be extra vigilant when working in these areas.

Mostly environmental management of construction activities and compliance with EMPs require only common sense and with good housekeeping the battle is half won!

The enclosed environmental hand-out sets out the standard environmental specifications

DO'S AND DON'TS (1)

**Workers & equipment must stay inside the site boundaries at all times.
Nobody may enter areas marked as No-go areas.**

Why? Construction activities, equipment and people cause damage and disturbance to the area surrounding the site. As small an area as possible will be affected if all workers and equipment stay within the site boundaries. This is especially important if there are people who live around the site or natural areas around the site which should not be disturbed.



**Do not swim in or drink from streams.
Do not throw oil, petrol, diesel, concrete or rubbish in streams.
Do not work in the stream without direct instruction.
Do not damage the banks or plants of streams.**

Why? River water may be polluted which could make you sick.
Oil, petrol, diesel, concrete or rubbish will kill plants and animals living in the water. They may also make people who may drink the water downstream sick. Rubbish in the stream also makes it look ugly.
People and machinery working in the stream will damage it and kill plants and animals living in the stream.
It may also cause erosion, which is expensive to repair.
The plants on the edge of the stream bind the soil together and prevent soil from getting washed away.
Soil washed into a stream may affect people using the water downstream (e.g. for irrigation).



**Protect animals on the site.
Ask your supervisor to remove animals found on site.**

Why? Animals are an important part of the environment. All animals have a purpose, even snakes which catch mice and rats. Other important animals are owls, chameleons and frogs.



**Do not damage or cut down any trees or plants without permission.
Do not pick flowers.**

Why? Some plants are rare and may take a long time to grow back, if at all. Plants in the “no go” areas should not be damaged.
Some plants will die if their flowers are picked. Rare plants may be lost.



**Put cigarette butts in a rubbish bin.
Do not smoke near gas, paints or petrol.
Do not light any fires without permission.
Know the positions of firefighting equipment.
Report all fires.
Do not burn rubbish/ vegetation without permission.**

Why? Leaving a burning cigarette butt on the ground may lead to runaway fires which are dangerous to construction workers, people living around the site, equipment, houses, plants and animals.
Smoking near flammable material is dangerous and may cause an explosion.
Lighting a fire without permission may cause a runaway fire (see above).
Reacting quickly to fires that break out will prevent them from spreading and causing damage.

DO'S AND DON'TS (2)



Work with petrol, oil & diesel only in designated areas.
Report any petrol, oil & diesel leaks or spills.
Use a drip tray under vehicles & machinery.
Empty drip trays after rain & throw away were instructed.

Why? Designated areas should have measures to protect against petrol, oil & diesel spills. Oil, petrol and diesel can drip onto the soil and soak into it. Plants will not grow and animals will not live in dirty soil. It also looks ugly to people living around the area.

Drip trays will prevent oil, petrol or diesel from soaking into the soil and killing plants and animals.

If drip trays are not emptied they may overflow and pollute the surrounding soil. If oil, petrol or diesel is put into a stream, plants and animals living in the stream will be killed. They may also make people who may drink the water downstream sick. Ask your supervisor where drip tray water may be disposed of on site.



Try to avoid producing dust – wet dry ground and stockpiles.

Why? Dust can be irritating to people and can reduce production on site. It can cause problems such as eye irritations and coughs. It also reduces visibility on and around the site, which can be dangerous to drivers and pedestrians, and can cause damage to the surrounding environment.

Soil should not be made too wet because that will cause safety problems and soil may be washed away.



Do not make loud noises around the site, especially near schools and homes.
Report or repair noisy vehicles.

Why? Loud noises are irritating to workers and people living around the site. Loud noise can also be harmful to people (especially children) and affect their hearing.

By keeping vehicles in good condition, loud noise can be prevented.



Use the toilets provided.
Report full or leaking toilets.

Why? Sewage attracts flies and other irritating pests. If the site is near a river or stream, sewage makes the water smell and people who swim in it or use it to wash their clothes will get sick. It also causes plants to grow too much which blocks the river, which may cause flooding of houses and property.

Regular emptying of toilets is hygienic and will also prevent overflows.



Make sure that you eat where there is a rubbish bin nearby.
Never eat near a river or stream.
Put packaging & leftover food into rubbish bins.

Why? Eating areas generate a lot of rubbish and litter (e.g. bottles and packets) which will pollute the site and surrounding areas. Therefore, eating must be done near bins which are placed in the eating.

Rubbish in a stream looks ugly and can be harmful to people's health. It may also kill the plants and animals living in the stream. Rubbish and food left lying around will attract pests (such as rats) which are

dangerous to people and cause a health hazard. Also, rubbish left lying around is ugly and unpleasant to look at.



Do not litter–put all rubbish (especially cement bags) into the bins provided.
Ask your supervisor for a bin if there is none. Bins must be provided.
Report full bins to your supervisor.
The responsible person should empty bins regularly.

Why? Litter is ugly. It is also dangerous and unhealthy to adults, children and animals walking around the area.
Not putting the lid back on the bin will cause rubbish to be blown away.
Regularly emptying bins will prevent litter and rubbish flying around the site.



Always keep to the speed limit.
Drivers - check & report leaks.
Ensure loads are secure & do not spill.

Why? Speeding is dangerous to people who live in the area, especially children. Speed kills!
Faulty vehicles are dangerous to the driver, pedestrians and other motorists. Leaks can also pollute the ground and water and smoke from vehicles can cause health problems.
This is a potential danger to other motorists. Also, do not overload vehicles.



Know all the emergency phone numbers.

Why? Prompt reaction to an accident, fire or spill will reduce the risk of serious damage to the environment and to workers.



If rules are broken:
- Spot fines
- Removal from site.
- Construction may be stopped.

Why? Failure to adhere to the EMP may result in spot fines being issued to the company. It is then the Site Agent's responsibility to collect these fines from guilty individuals and he may even deduct fines off your wages.
The fines are meant to act as an incentive for workers to take the EMP seriously.
A person may be removed from site if they continually disregard the specifications in the EMP.
If the EMP is not adhered to, the local Environmental Authority may stop construction.



Report any breaks, floods, fires, leaks and injuries to your supervisor.
Ask questions!

Thank you for your attention.

APPENDIX 4: BASIC RULES OF CONDUCT

BASIC RULES OF CONDUCT

The following list represents the basic Do's and Don'ts towards environmental awareness, which all participants in this project must consider whilst carrying out their tasks. These are not exhaustive and serve as a quick reference aid.

NOTE: ALL new site personnel must attend an environmental awareness presentation. Please inform your foreman or manager if you have not attended such a presentation or contact the ESO.

DO:

- Use the toilet facilities provided – report dirty or full facilities
- Clear your work areas of litter and building rubbish at the end of each day – use the waste bins provided and ensure that litter will not blow away.
- Report all fuel or oil spills immediately & stop the spill continuing.
- Dispose of cigarettes and matches carefully. (Littering is an offence.)
- Confine work and storage of equipment to within the immediate work area.
- Use all safety equipment and comply with all safety procedures.
- Prevent contamination or pollution of streams and water channels.
- Ensure a working fire extinguisher is immediately at hand if any “hot work” is undertaken e.g. welding, grinding, gas cutting etc.
- Report any injury of an animal.
- Drive on designated routes only.
- Prevent excessive dust and noise.

Do not:

- Remove or damage vegetation without direct instruction.
- Make any fires.
- Injure, trap, feed or harm any animals – this includes birds, frogs, snakes, lizards etc.
- Enter any fenced off or marked area.
- Allow cement or cement bags to blow around.
- Speed or drive recklessly
- Allow waste, litter, oils or foreign materials into the stream
- Swim in the dam.
- Litter or leave food laying around

Notes:

If any animals such as tortoises, chameleons or snakes be encountered then do not harm them. The ECO or Site Supervisor must be contacted to remove these safely. The harming of any animal will result in disciplinary action.

Construction and heavy machine operators must be particularly sensitive to staying within access routes and prevention of unnecessary damage. Dust and noise is also of particular concern. Ensure that vehicles and machinery do not leak fuel or oils. Refuelling or maintenance must be done within the maintenance camp area only.

Alien plant clearing and control work teams must be closely supervised.

BASIESE GEDRAGSKODES

Die volgende lys verteenwoordig die moets en moenies vir omgewingsbewustheid wat alle deelnemers aan hierdie projek in ag moet neem tydens die uitvoer van hul take. Hierdie lys is nie volledig nie en dien slegs as 'n vinnige verwysing.

Nota: alle nuwe terreinpersoneel moet 'n aanbieding ten opsigte van omgewingsbewustheid bywoon. Indien u nog nie so 'n aanbieding bygewoon het nie, lig asseblief u voorman of bestuurder in of kontak die omgewings terreinbeampte.

Moets:

- Gebruik die beskikbare toilet-geriewe – rapporteer vuil of vol geriewe.
- Maak u werkplek skoon van rommel of bourommel aan die einde van elke dag – gebruik beskikbare vullisdromme en verseker dat rommel nie rondwaai nie.
- Rapporteer alle brandstof- en olie stortings onmiddellik – stop verdere storting.
- Wees versigtig met die wegdoen van sigarette en vuurhoutjies. (rommelstrooi is 'n oortreding.)
- Beperk werkaktiwiteite en die stoor van toerusting tot die onmiddellike werkarea.
- Gebruik veiligheidstoerusting en voldoen aan alle veiligheids-maatreëls.
- Voorkom besoedeling van strome en waterbane
- Verseker dat 'n brandblusser in werkende toestand byderhand is wanneer “warm” werk verrig word bv. Sweis, wegslyp, gasny, ens.
- Rapporteer beseerde diere.
- Ry slegs op aangewese roetes.
- Voorkom oormatige stof en geraas.

Moenie:

- Plantegroei verwyder of beskadig sonder direkte instruksie nie.
- Enige vure maak nie.
- Enige diere dood, beseer, vang of voer nie, insluitende voëls, paddas, slange, akkedisse, ens.
- Enige omheinde of afgesperde areas binnetree nie.
- Sement of sementsakke laat rondwaai nie.
- Vinnig of roekeloos bestuur nie.
- Enige rommel, afval, olie of enige vreemde materiaal in strome laat beland nie.
- In die dam swem nie.
- Rommelstrooi of kos laat rondlê nie.

Notas:

Indien enige diere soos skilpaaie, verkleurmannetjies of slange teëgekom word, moet hulle nie beseer of dood nie. Kontak die otb of ri om hulle veilig te verwyder. Die besering van diere sal lei tot dissiplinêre optrede.

Operateurs van konstruksie- en swaar masjiene moet veral versigtig wees om binne toegangsroetes te bly en om enige onnodige skade te voorkom. Verseker dat voertuie en masjiene nie olie of brandstof lek nie. Brandstofaanvulling en voertuigonderhoud mag slegs binne die onderhoudsarea gedoen word.

Streng toesig moet gehou word oor indringerplantbeheerspanne.

EZIPPHAMBILI EKUNYANZELEKILEYO UKUBA ZENZIWE

Zonke ezi zinto zilandelayo zizinto ekufuneka zenziwe nekufuneka zingenziwanga.

Wonke umntu ofikayo kufuneka afundiswe ngemigaqo kupala. Needa yazisa iforman yakho ikuba awukhange uye kufundiswa.

Izinto emazenziwe

- Sebenzisa izindlu zangasese, yazisa xa kukho umonakalo.
- Zama ukucoca apho ubusebenza khona.
- Sebenzisa imigqomo yenkukuma ungayeki iphaphtieke.
- Yazisa xa ubona ioil echithskalayo okanye ipetrol.
- Cima lozoli cigarette xa ugqibibile ukutshaya
- Zonke izixhobo usebenza zibuyisele apho zihlaka khona xa ucgibile apho zihlala khona xa ugqibile ukuzisebenzisa.
- Zisebenzise izikhuselixa uzinkiwe.
- Sukugalela izinto emlanjeni.
- Masibekho isicima mlilo xausebenza ngomlilo.
- Yazisa msinyane xa ubone isilwanyana ezonzakeleyo.
- Xauqhuba isithuthi hamba endleleni qha ungafathulinje.
- Naphina zamaungenzi thuli okanye ingxolo xa usebenza.

Emazingenziwa

- Sukususa nesiphina isityalo ungakhange uxelelwe
- Sukwenza mlilo nokuba sekubanda
- Amagqara ukubulala izilwanyana nokuzifida akuvumelekanga
- Sukungena xa kuvaliwe ngaphandle kwe mvume
- Ingxowa zesamente mazincedwe zingahlwa nje
- Sukuqhuba ngesantya esiphakamileyo
- Sukugalele nayiphi into phaya emlanjeni
- Sukuqubha edameni q oqosha yonk inkukuma

APPENDIX 5: PENALTIES FOR NON-COMPLIANCE

PENALTIES FOR NON-COMPLIANCE

The contractors / sub-contractors must contact the ECO at any stage if unsure about any matter, or if a pollution incident occurs, or vegetation or animals are damaged.

ECO = Environmental Control Officer ESO= Environmental Site Officer

| PHASE | Penalty for Non-compliance | |
|--|----------------------------|------------|
| | Bottom range | Top Range* |
| PRE-CONSTRUCTION PHASE | | |
| Construction area to be marked off before construction starts. | | 5000 |
| The demarcated area must be maintained throughout the construction phase | 500 | 1000 |
| Site area for stock piling of building material must be demarcated | 500 | 5000 |
| Site area for storing of waste material must be demarcated | 500 | 5000 |
| Fencing off the construction site with mesh fencing of 1.8m, where necessary or other suitable material as agreed on by ECO | 500 | 1000 |
| Sitting of access road/s to be approved by ECO & demarcated with stakes before any construction starts (if applicable) | | 5000 |
| Temporary route used for construction must be determined on site with ECO (if applicable) | 1000 | 5000 |
| Telecommunications & AC power routes must be determined with the ECO (if applicable) | 1000 | 5000 |
| Sensitive features that may be harmed must be clearly marked or demarcated. | 500 | 2000 |
| Vegetation that may not be removed must be clearly marked or demarcated. | 500 | 5000 |
| Contractor must make the Construction team and all sub-contractors aware of all environmental aspects that could lead to imposition of penalties | 100 | 5000 |
| Contractor to sign Declaration of understanding (DOU) before construction starts | | 5000 |
| Contractor to assure that all subcontractors be informed and signed DOU | 1000 | 5000 |
| Method statements must be provided on request by the ECO. No work may commence until the Method Statement is accepted by the ECO and Engineer | 1000 | 5000 |
| CONSTRUCTION PHASE | | |
| Information | | |
| A copy of the EMP & Record of Decision with all the conditions of approval, and the relevant Method Statements must be at site at all times. | 200 | 5000 |
| Construction crew behaviour | | |

| | | |
|--|------|------|
| Construction crews may not overnight on site. | 200 | 5000 |
| No amplified music allowed on site | 100 | 200 |
| Construction crew must stay within the demarcated construction area. (Applicable in sensitive sites) | 50 | 500 |
| Eating of meals only allowed in demarcated area | 50 | 500 |
| No pets permitted on site | | 100 |
| Driving, Parking & Storing of machinery and vehicles are only allowed inside demarcated areas and existing roads | 1000 | 5000 |
| Machinery may only be used on the road and may not disturb the vegetation on the sides of the road except if cleared by ECO. Machinery used must be carefully considered to limit environmental damage | 500 | 5000 |
| No vegetation other than that agreed on may be damaged - i.e. no access to areas outside construction area. | 500 | 2000 |
| No individual may cause unnecessary damage to flora and fauna on, around or near the site | 20 | 2000 |
| No littering allowed (incl. cigarette butts) | 50 | 500 |
| Excavations | | |
| No topsoil may be removed or altered outside the demarcated area and/or which was not specified. | | 2000 |
| Commercial sources of sand, rock and gravel to be cleared with ECO | 200 | 5000 |
| All surplus material to be taken off-site and be disposed of at approved site | 500 | 5000 |
| Toilets | | |
| Sufficient ablution facilities must be provided | | 3000 |
| Toilets to be secured to prevent them from falling or blowing over. | 100 | 1000 |
| They must be serviced regularly, (according to the manufacturer's instructions) and kept clean. | 100 | 1000 |
| Everybody on site must make use of ablution facilities | 50 | 1000 |
| Fire Prevention | | |
| All mandatory firefighting equipment (as specified at start-up) must be on site at all times | 500 | 4000 |
| Firefighting equipment to be in good working order and serviced. | 500 | 2000 |
| No fires, including cooking fires, allowed on site | 1000 | 5000 |
| Cement | | |

| | | |
|---|------|------|
| Concrete may only be mixed within the boundaries of the demarcated area and/or where was agreed on by the ECO. | 500 | 5000 |
| All excess cement & concrete mixes to be contained on construction site prior to disposal off site | 200 | 5000 |
| Any cement / concrete spillage to be cleaned up immediately. | 500 | 5000 |
| Ready-mix delivery trucks must not carry out the wash down of their trucks on or around the site unless arranged with ECO. | 1000 | 3000 |
| Dust pollution control | | |
| Ensure that loose building material is covered to prevent dust pollution | 100 | 1000 |
| Water run-off | | |
| Contamination of water bodies, rivers, dams or wetlands must be prevented at all cost | 500 | 5000 |
| Rainwater from construction & building site/s must be channelled, contained & allowed to dry out, so as not to transport any pollutants into the surrounding area. Temporary trenches, straw stabilising, brush cutting can be used | 500 | 5000 |
| Waste control | | |
| Sufficient refuse bins must be placed on site | 500 | 2000 |
| Refuse bins must be cleaned on a regular basis | 100 | 1000 |
| General litter / building refuse must be cleaned up on a regular basis from the site | 500 | 3000 |
| Cement-contaminated water; paint; oil; cement slurries etc. must be stored in watertight containers or as agreed with ECO | 500 | 5000 |
| Store all refuse & waste material in wind & animal proof containers | 100 | 1000 |
| Waste must be disposed of at an official waste deposit site on a regular basis. | 500 | 5000 |
| The absence of or inadequate drip trays or bunding facilities | 500 | 5000 |
| Failure to address oil/fuel leaks from on-site machinery | 200 | 5000 |
| Herbicides | | |
| No herbicides or pesticides whatsoever may be used. | 200 | 2000 |
| Construction road | | |
| Road must be upgraded to prevent degradation and erosion of the road and surrounds. | 500 | 5000 |
| Power and Telecommunications supply | | |
| Demarcate power supply route | 500 | 5000 |

| | | |
|---|-----|------|
| No vehicles to drive through vegetation unless authorised by ECO | 500 | 5000 |
| Storage of equipment may only take place at an area demarcated by the ECO. | 500 | 5000 |
| Working must be done in phases to prevent trampling of vegetation | N/A | |
| Use of generators and fuel powered equipment | | |
| A watertight cover must be place under the power generator equipment to prevent accidental spillage of fuel & oil seeping into the soil. | 500 | 5000 |
| Drip tray must be able to take 120% of fuel on site | 500 | 5000 |
| All waste material generated from the use of this equipment must be contained and removed from the site | 500 | 5000 |
| Mobile fuel powered equipment must be well maintained and must not have any fuel or oil leaks. | 200 | 5000 |
| Soil Stabilisation | | |
| Ensure that soil material for filling and stabilisation comes from a source that does not contain seeds alien to the area. The source must be cleared with the ECO. | 100 | 2000 |
| Rehabilitation | | |
| Remove rocks and stones and stock pile in area recommended by ECO | 500 | 5000 |
| Remove all plants that can be used for rehabilitation and store on- or off-site in appropriate manner as agreed with ECO | 200 | 5000 |
| Removal of all old concrete and alien materials from site | 500 | 5000 |
| Site must be cleared of all waste and building material | 500 | 5000 |

*(Large scale / repeated offence)

APPENDIX 6: INFO ON METHOD STATEMENTS

INFORMATION ON METHOD STATEMENT

Method Statements are to be completed by the person undertaking the work (i.e. the Contractor). The Method Statement will enable the potential negative environmental impacts associated with the proposed activity to be assessed.

The Method Statement can only be implemented once approved by the ECO

The Contractor (and, where relevant, any sub-contractors) must also sign the Method Statement, thereby indicating that the works will be carried out according to the methodology contained in the approved Method Statement.

The ECO will use the Method Statement to audit compliance by the Contractor with the requirements of the approved Method Statement.

Changes to the way the works are to be carried out must be reflected by amendments to the original approved Method Statement; amendments require the signature of the ECO denoting that the changed methodology or works are necessary for the successful completion of the works, and are environmentally acceptable. The Contractor will also be required to sign the amended Method Statement thereby committing him/herself to the amended Method Statement.

This Method Statement **MUST** contain sufficient information and detail to enable the ECO to apply their minds to the potential impacts of the works on the environment. The Contractor will also need to thoroughly understand what is required of him/her in order to undertake the works.

THE TIME TAKEN TO PROVIDE A THOROUGH, DETAILED METHOD STATEMENT IS TIME WELL SPENT. INSUFFICIENT DETAIL WILL RESULT IN DELAYS TO THE WORKS WHILE THE METHOD STATEMENT IS REWRITTEN TO THE ER'S AND ESO'S SATISFACTION.

The page overleaf provides a *pro forma* method statement sheet, which needs to be completed for each activity requiring a method statement in terms of the EMP.

APPENDIX 7: EXAMPLE OF METHOD STATEMENT

PRO-FORMA METHOD STATEMENT

CONTRACT:..... **DATE:**.....

PROPOSED ACTIVITY (give title of method statement and reference number):

| |
|--|
| |
|--|

WHAT WORK IS TO BE UNDERTAKEN (give a brief description of the works):

| |
|--|
| |
|--|

WHERE ARE THE WORKS TO BE UNDERTAKEN (where possible, provide an annotated plan and a full description of the extent of the works):

| |
|--|
| |
|--|

START AND END DATE OF THE WORKS FOR WHICH THE METHOD STATEMENT IS REQUIRED:

| |
|-------------|
| Start Date: |
|-------------|

| |
|-----------|
| End Date: |
|-----------|

HOW ARE THE WORKS TO BE UNDERTAKEN (provide as much detail as possible, including annotated maps and plans where possible):

Note: please attach extra pages if more space is required

| |
|--|
| |
|--|

DECLARATIONS

1) ENVIRONMENTAL CONSULTANT AND/OR ENVIRONMENTAL CONTROL OFFICER

The work described in this Method Statement, if carried out according to the methodology described, is satisfactorily mitigated to prevent avoidable environmental harm:

(Signed) (Print name)

(Signed) (Print name)

Dated: _____

2) PERSON UNDERTAKING THE WORKS

I understand the contents of this Method Statement and the scope of the works required of me. I further understand that this Method Statement may be amended on application to other signatories and that the ESO will audit my compliance with the contents of this Method Statement

(Signed) (Print name)

Dated: _____

3) THE APPLICANT

The works described in this Method Statement are approved.

(Signed) (Print name) (Designation)

Dated: _____

APPENDIX 8: CONTRACTOR ENVIRONMENTAL CHECKLIST

CONTRACTOR/S REPRESENTATIVE: ENVIRONMENTAL WEEKLY CHECKLIST

SITE: _____

PHASE OF WORK AND % OF COMPLETION: _____

| ENVIRONMENTAL ASPECT | YES/ NO (✓ or X) | COMMENTS |
|---|---------------------|----------|
| How many workers are on site | | |
| All new personnel on site are aware of the contents of the EMP and have been through the environmental awareness course. | | |
| Contractor's camp is neat and tidy and the labourers' facilities are of an acceptable standard. | | |
| Sufficient and appropriate firefighting equipment is visible and readily available. | | |
| Waste control and removal system is being maintained. | | |
| Refuse bins in place and maintained | | |
| Toilets are in place and clean | | |
| Demarcation and other fences are being maintained. | | |
| What machinery are on site | | |
| Drip trays are being utilised where there is a risk of incidental spillage | | |
| Bunds/ drip trays are being emptied on a regular basis (especially after rain). | | |
| No leakages (oil & fuel) are visible from construction vehicles | | |
| No go areas, remaining natural features and trees have not been damaged. | | |
| Dust control measures (if necessary) are in place and are effectively controlling dust. | | |
| Noise Control measures (if necessary) is in place and is working effectively. | | |
| Erosion control measures (if necessary) are in place and are effective in controlling erosion. (Access road, site areas etc.) | | |
| Stockpiles are located within the boundary of the site, do not exceed 2 m in height and are protected from erosion. | | |

Completed by:..... Sign:..... Date:.....

To be submitted at the end of each week to the Environmental Site Officer (ESO)

Received by:

Environmental Site Officer: :..... Sign:

Date:.....

APPENDIX 9: ECO/ESO REPORT/CHECKLIST

ECO CONSTRUCTION SITE ENVIRONMENTAL INSPECTION REPORT

Project Name: _____

Report no _____

Main Contractor: _____

Date _____

ECO: _____

EnviroAfrica Ref. no. _____

| ENVIRONMENTAL ASPECT | RATING | FINDINGS & RECOMMENDATIONS |
|---|--------|----------------------------|
| RATING: 1 = EXTREMELY POOR 2 = POOR 3 = AVERAGE 4 = GOOD 5 = EXCELLENT | | |
| 1. DEMARCATION Boundaries of “no go” areas, construction sites, -offices, temporary storage areas as well as labourer’s facilities must be demarcated (EMP and ECO requirements) and maintained for the length of the construction period. | | |
| 2. NO-GO AREAS Identified “No-Go Areas”, must be demarcated for protection from construction damage (including secondary impact). <ul style="list-style-type: none"> • All areas outside of the demarcated construction site(s) and access road(s) to be regarded as NO-GO areas, including remaining natural veld identified trees. • Special attention to identified areas with significant vegetation. | | |
| 3. SEARCH & RESCUE All flora identified for search & rescue must be removed before any construction take place and re-used in pre-approved way. | | |
| 4. VEGETATION & TOPSOIL REMOVAL Before any construction or earthworks, topsoil must be stripped (>150mm) and stockpiled for rehabilitation/ landscaping. Stockpiles: <ul style="list-style-type: none"> • must be protected (erosion) and stored separately. • may not be moved further than 50m or mixed with any other soil. • must be convex and should not exceed 2m in height. In addition: <ul style="list-style-type: none"> • Cleared areas must be stabilized. • Burning or burying of cleared vegetation is prohibited (may be used for mulch or slope stabilisation on site). | | |
| 5. CONSTRUCTION CAMP & SITE OFFICES Must be demarcated, organised and free of day-to-day litter (good housekeeping standards). | | |

| ENVIRONMENTAL ASPECT | | RATING | FINDINGS & RECOMMENDATIONS |
|-------------------------------------|---|-------------|----------------------------|
| RATING: 1 = EXTREMELY POOR 2 = POOR | | 3 = AVERAGE | 4 = GOOD 5 = EXCELLENT |
| 6. | LABOURER'S FACILITIES Facilities must be of acceptable standards suitably demarcated, well maintained, neat and tidy and with adequate ablution facilities. | | |
| 7. | ENTRANCE AND HAUL ROADS Only approved entrance and haul roads may be used. No new roads or parking areas may be developed without written approval from the ECO. | | |
| 8. | MANDATORY SITE EQUIPMENT Mandatory site equipment must be in place, well maintained and in accordance with EMP and ECO requirements. <ul style="list-style-type: none"> • Sufficient refuse bins, well placed and cleaned regularly. • Sufficient fire extinguishers, readily available, maintained and functional. • Drip trays must be used at all fuel and oil storage and refuelling sites. • Toilets and sanitation facilities must be kept clean neat and hygienic. | | |
| 9. | FUEL STORAGE Fuel storage areas must be situated within the demarcated construction camp site (or an area approved by the ECO). <ul style="list-style-type: none"> • Larger containers must be bunded (containment of accidental spillages). • Drip trays must be used during refuelling or under stationary refuelling vehicles. • Fuel and oil storage and refuelling sites must be maintained. | | |
| 10. | STOCKPILING & TEMPORARY STORAGE May only be placed on pre-approved sites, demarcated, stabilised or organised and neat. | | |
| 11. | WASTE CONTROL The contractor is expected to control all construction related waste material and general litter on actual construction sites and its immediate surroundings. <ul style="list-style-type: none"> • Waste management must be in accordance with the EMP, of acceptable standards, with regular removal of general waste, hazardous waste as well as construction waste (e.g. concrete waste and spoil). | | |
| 12. | CEMENT MIXING & BATCHING AREAS Mixing areas must be approved by the ECO, suitably demarcated and may not result in pollution. <ul style="list-style-type: none"> • Polluted cement water may only be released into sedimentation ponds. | | |

| ENVIRONMENTAL ASPECT | RATING | FINDINGS & RECOMMENDATIONS |
|--|--------|----------------------------|
| RATING: 1 = EXTREMELY POOR 2 = POOR 3 = AVERAGE 4 = GOOD 5 = EXCELLENT | | |
| <ul style="list-style-type: none"> Sedimentation ponds must be maintained and cleaned regularly (and reinstated after use). | | |
| 13. CONSTRUCTION VEHICLE MAINTENANCE Construction vehicles must be in good working order and well maintained to prevent oil and fuel leakages and to reduce noise levels. | | |
| 14. HEAVY EARTHMOVING EQUIPMENT Construction vehicles and equipment may only operate <u>within</u> the demarcated site boundaries (and approved access roads), especially heavy earthmoving vehicles. | | |
| 15. DUST CONTROL Adequate control measures must be in place to prevent dust nuisance or pollution (entrance-, haul roads and exposed surfaces). <ul style="list-style-type: none"> Areas of concern must be watered regularly during construction AND periods of strong winds, BUT must take water saving into account. | | |
| 16. EROSION CONTROL Erosion resulting from works must be controlled. <ul style="list-style-type: none"> Temporary and permanent drainage areas must be maintained. Erosion damage and damage in drainage courses must be reinstated. | | |
| 17. NOISE CONTROL Effective noise control measures must be in place and acceptable working hours must be kept (deviations must be approval by the ECO). | | |
| 18. ARCHAEOLOGICAL & HERITAGE FINDS Should any archaeological or heritage remains be exposed during excavations or any activity on site, these must immediately reported to The site agent/engineer, the ECO HWC or SAHRA. | | |
| 19. METHOD STATEMENTS Method statements must be submitted and approved before commencement of the works. Possibly Required: <ol style="list-style-type: none"> Demarcation & No-Go Areas (Map) Clearing of vegetation & topsoil conservation Stockpiling & temporary storage Construction camp & site offices Labourer's facilities Mandatory site equipment | | |

| ENVIRONMENTAL ASPECT | | RATING | FINDINGS & RECOMMENDATIONS |
|---|--|-------------|----------------------------|
| RATING: 1 = EXTREMELY POOR 2 = POOR | | 3 = AVERAGE | 4 = GOOD 5 = EXCELLENT |
| 7. Fuel storage 8. Entrance & haul roads 9. Waste management 10. Cement/Concrete mixing 11. Dust control 12. Erosion control 13. Noise control 14. Rehabilitation Additional Method Statements | | | |
| 20. ENVIRONMENTAL CONDUCT Environmental conduct of construction personnel must be acceptable (e.g. no burning or burying of refuse; no littering and no cement bags or other construction waste material lying around). | | | |
| 21. ENVIRONMENTAL CHECKLIST The contractor must ensure that the weekly environmental checklist is completed at the end of each week and it must be available at the site offices. | | | |
| 22. REHABILITATION On completion of the project or phase, all areas impacted by the construction activities must be reinstated and/or rehabilitated to the satisfaction of the ECO with emphasis on the following: <ul style="list-style-type: none"> • Site offices must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO. • Labourer's facilities must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO. • All construction site areas must be rehabilitated or reinstated to the satisfaction of the ECO. • All temporary fencing and demarcation must be removed and the areas reinstated to the satisfaction of the ECO. • Temporary storage areas must be rehabilitated or reinstated to the satisfaction of the ECO. • All remaining construction material must be removed and the areas rehabilitated or reinstated to the satisfaction of the ECO. • Any additional disturbed areas must be rehabilitated or reinstated to the satisfaction of the ECO. | | | |
| 23. SPOT FINES & PENALTIES | | | |

| ENVIRONMENTAL ASPECT | RATING | FINDINGS & RECOMMENDATIONS |
|---|--------|----------------------------|
| RATING: 1 = EXTREMELY POOR 2 = POOR 3 = AVERAGE 4 = GOOD 5 = EXCELLENT | | |
| Spot fines and penalties must be recorded and documented by the ECO (in accordance with the EMP). | | |
| 24. FIXED POINT PHOTOS Photographs must be taken by the ECO, Site Engineer and or Site Manager, prior to, during and immediately after construction as visual reference. These photographs must be stored with other records relating to the EMP. | | |

ECO COMMENTS

[illegible]

End of report

ECO Signature

| |
|--|
| APPENDIX 10: Environmental incident report format |
|--|

ENVIRONMENTAL INCIDENT REPORT

No. _____

| | | | |
|---|--|------------|--|
| PROJECT NAME | | | |
| PROJECT LOCATION | | | |
| SITE AGENT | | | |
| DATE OF INCIDENT | | TIME | |
| BRIEF DESCRIPTION AND CAUSE OF INCIDENT: | | | |
| | | | |
| WHAT IMMEDIATE ACTIONS / CONTROL MEASURES WERE TAKEN: | | | |
| | | | |
| WHAT CORRECTIVE ACTIONS WERE TAKEN TO ENSURE NO REPEATS OF THE INCIDENT: | | | |
| | | | |
| ECO/ESO RESPONSE TO INCIDENT AND RECOMMENDATIONS: | | | |
| | | | |
| IS THIS INCIDENT A: <input type="checkbox"/> FIRST OFFENCE <input type="checkbox"/> SECOND OFFENCE <input type="checkbox"/> THIRD OFFENCE | | | |
| SIGNATURE OF SITE AGENT: _____ | | DATE _____ | |
| SIGNATURE OF ECO/ESO _____ | | DATE _____ | |
| REMEMBER TO BE FACTUAL WHEN DESCRIBING THE INCIDENT | | | |

APPENDIX 11: Environmental complaints register

COMPLAINTS REGISTER FORM

(To be completed by Site Agent/Supervisor)

[illegible]

APPENDIX 12: Method statement register

| | | | | | | | | | |
|----------------------------------|--|---------------------|----------------------|-------------------|--|----------------------------|--|----------------------|--------------------|
| METHOD STATEMENT REGISTER | | SITE AGENT: | | | | PROJECT NAME: | | | |
| | | CONTRACTOR: | | | | PROJECT LOCATION: | | | |
| No. | METHOD STATEMENT ACTIVITY REFERENCE | DATE CREATED | DATE RECEIVED | CREATED BY | | ACCEPTED / REJECTED | | DATE APPROVED | APPROVED BY |
| 1 | Demarcation | | | | | | | | |
| 2 | Clearing of vegetation and topsoil removal | | | | | | | | |
| 3 | Stockpiling | | | | | | | | |
| 4 | Temporary storage facilities | | | | | | | | |
| 5 | Construction camp and site offices | | | | | | | | |
| 6 | Fuel storage | | | | | | | | |
| 7 | Labourer's facilities | | | | | | | | |
| 8 | Entrance and haul roads | | | | | | | | |
| 9 | Mandatory site equipment | | | | | | | | |
| 10 | Waste management/control | | | | | | | | |
| 11 | Cement mixing and batching areas | | | | | | | | |
| 12 | Construction vehicle maintenance | | | | | | | | |
| 13 | Dust control | | | | | | | | |
| 14 | Erosion control | | | | | | | | |
| 15 | Noise control | | | | | | | | |
| 16 | Archaeological and heritage finds | | | | | | | | |
| 17 | Rehabilitation | | | | | | | | |
| 18 | | | | | | | | | |

| | | | | | | | |
|----|---|--|--|--|--|--|--|
| 19 | <u>Additional MS (Waste Licence requirements)</u> | | | | | | |
| 20 | | | | | | | |
| 21 | | | | | | | |
| 22 | | | | | | | |
| 23 | | | | | | | |
| 24 | | | | | | | |
| 25 | | | | | | | |
| 26 | | | | | | | |
| 27 | | | | | | | |
| 28 | | | | | | | |
| 29 | | | | | | | |
| 30 | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

APPENDIX 13: Maps

To be included in the Final/ Site EMPr

APPENDIX 14: Drawings

To be included in the Final/ Site EMPr

| | |
|---------------|--|
| B1 | Layout Plan of proposed development |
| B1.1 | Water Structure 1 Alternative 1 (Preferred) |
| B1.1.1 | 3D Design Water Structure Alt 1 |
| B1.2 | Pipeline Route 1 Alternative 1 (Preferred) |
| B1.2.1 | Design Drawing Pipeline Route 1 Alternative 1 (Preferred) |
| B1.3 | River Crossing Alternative 1 (Preferred) |
| B1.3.1 | Conceptual Design_ Steel Piped Bridge_River Crossing |
| B2.1 | Water Structure 2 Alternative 2 (Not Preferred) |
| B2.2 | Pipeline Route 2 Alternative 2 (Not Preferred) |
| B2.2.1 | Design Drawing Pipeline Route 2 Alternative 2 (Not Preferred) |
| B2.3 | River Crossing Alternative 2 (Not Preferred) |
| B3.1 | Pipeline Route 1 kmz (available on CD) |
| B3.2 | River crossing Alternative 1 kmz file (available on CD) |

APPENDIX 15: Site Photos

To be included in the Final/ Site EMPr

| |
|---|
| APPENDIX 16: Specialist studies & Engineer Conceptual Design Reports |
|---|

To be included in the Final/ Site EMPr

| | |
|----|---|
| 16 | Biodiversity Impact Report |
| 16 | Freshwater Technical Report |
| 16 | Heritage Screener & Correspondence with Heritage Western Cape |
| | Engineers Conceptual Design Report _1724Water S1 |
| | Engineers Conceptual Design Report)_ 1724PipelineS1 |

APPENDIX 17: Proof of compliance

To be included in the Final/ Site EMPr

To be included in the Final/ Site EMPr

| | |
|-----------|--|
| 17 | HWC comments |
| 17 | Proof of Existing Lawful Water Use - BGCMA Verification of Existing Lawful Water & Schedule of Rateable Areas |

| |
|--|
| APPENDIX 18: River Rehabilitation & Maintenance Management Plan (RRMMP) |
|--|

To be included in the Final/ Site EMPr

APPENDIX 18: Other Docs

| | |
|----|---------|
| 18 | CV EAP1 |
| 18 | CV EAP2 |