

Doc No.	0001
Rev No.	00
Rev Date	

Date	28 February 2022	Client	Mr. Billy Miller
Revision	0	Contractor	Mr. Billy Miller
Contract Number	14/1/1/E2/5/9/3/0336/17	Enquiry Number	021-8511616
Contract Name	REHABILITATION OF ALLEGED ILLEGAL CLEARANCE OF VEGETATION AND EXCAVATION OF CHANNELS WITHIN A WETLAND		

Method	Statement:
ITICCIICA	Statellie

REMOVAL OF PIPES

	Name	Designation	Signature	Date
Prepared By	Mark Gentle	ECO	195	25 February 2022
Reviewed By	Bernard De Wit	EAP	Jesta	25 March 22
Approved By			7	

Doc No.	0001
Rev No.	00
Rev Date	

Contents

1.		Intro	oduction & Scope	3
2.		Defir	nitions	3
3.		Refe	rence Documents	3
	3.1	1.	Compliance Notice	3
	3.2	2.	Specifications	3
4.		Resp	oonsibilities	3
	4.1	1.	Contractor's Construction Manager: Mr. Billy Miller	3
	4.2	2.	Appointed Environmental Control Officer: Mark Gentle	3
5.		Reso	ources	3
	5.1	1.	Equipment:	3
	5.2	2.	Materials:	3
6.		Cons	struction Sequence & Methods	4
7.		Qual	lity Processes	4
8.		Heal	lth & Safety	4
9.		Envii	ronmental	4
10).	Re	ecords	4

Doc No.	0001
Rev No.	00
Rev Date	

1. Introduction & Scope

This method statement will describe the actions taken to remove the concrete pipes from the identified site. The Contractor shall endeavour to remove the concrete pipes, taking into account the sensitivity of the area, and shall mitigate any potential damage which may arise during the removal process.

2. Definitions

١

Project:

Rehabilitation of alleged illegal clearance of vegetation and excavation

of channels within a wetland

Employer:

Mr. Billy Miller

Supervisor:

EnviroAfrica - ECO Mark Gentle

Contractor:

Mr. Billy Miller

3. Reference Documents

3.1. Compliance Notice

DEA&DP reference - 14/1/1/E2/5/9/3/0336/17

3.2. Specifications

3.2.1.Approved Rehabilitation Plan – April 2021

4. Responsibilities

4.1. Contractor's Construction Manager:

Mr. Billy Miller

4.2. Appointed Environmental Control Officer:

Mark Gentle

5. Resources

5.1. Equipment:

• Excavator / operator

5.2. Materials:

• Loader for transport of excavator

Doc No.	0001
Rev No.	00
Rev Date	

6. Construction Sequence & Methods

To comply with the requirements of the approved rehabilitation plan, the Contractor shall ensure that adequate measures are in place to manage any potential damage caused by the actions of the excavator during the removal of the concrete pipes identified in the rehabilitation plan

- The Contractor shall provide guidance to the excavator operator prior to removal actions
- The existing fence shall be temporarily opened up and access to the pipes directed
- The Contractor shall guide the excavator operator during the removal and lifting process
- The excavator shall not access any other area accept the route indicated for entry and exit from the pipes
- The location for the placement of the pipes shall be identified and co-ordinated prior to any initiative taking place
- The excavator track footprints shall be rehabilitated and the fence repaired to the same condition as prior to access

7. Quality Processes

'n

All work to be carried out to the approved rehabilitation plan specifications

8. Health & Safety

· All work shall be carried out under safe working conditions

9. Environmental

- All personnel (including the excavator operator) shall be required to undergo an
 environmental awareness induction / training session to inform relevant personnel of their
 responsibilities towards the environment while involved with the rehabilitation project
- · Refuelling of plant will be carried out in accordance with the rehabilitation plan guidelines
- Waste generated during rehabilitation activities shall be managed as per rehabilitation plan guidelines
- · Dust generation shall be limited to within acceptable standards
- Provision of a portable toilet for all personnel working on site

10. Records

- The daily activity checklist shall be kept for the duration of the contract period
- Photographic monitoring of rehabilitation activities shall be kept for record purposes