Project Schedule for Basic Assessment - Proposed construction of a 35m high telecommunications mast and associated infrastructure on Portion 1 of Farm Uitkoms

Tasks to be performed	Number of days	Feb-20				Mar-20				Apr-20				May-20				Jun-20				Jul-20				Aug-20				Sep-20				Oct-20				Nov-20			
		Week				Week				Week				Week				Week				Week				Week				Week				Week				Week			
		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
EAP to compile "Draft" Basic Assessment Report	14																																								
EAP to notify I&APs (incl. DEADP and the State departments) of the intended NEMA application, right to register as a registered I&AP, and the availability of the "draft" BAR for initial comments for 30 days.	30																																								
EAP to consider the comments received and complete the "final" BAR (including the EMPr). EAP to complete the NEMA Application Form, and submit to DEADP	7																																								
Department to Acknowledge receipt of the Application Form and produce a reference number	10								COVID 19 LOCKDOWN																																
Department to request comments from the relevant State departments.	7																																								
EAP to notify the registered I&APs (incl. the State departments) of the availability of the "Final" BAR & EMPr for comments.	7																																								
Commenting period of 60 days for I&APs and State departments.	60																																								
EAP to consider the comments received and complete the final BAR (including the final draft of the EMPr).	7																																								
Following the commenting period the EAP to submit the BAR together with any comments received on the final BAR to the Department.	7																																								
The Department to acknowledge receipt of the BAR.	10																																								
The Department to inform the applicant of its decision.	107																																								
Applicant/EAP to notify I&APs of outcome and if authorised may only commence 20 days after the date of the authorisation.	20																																								